

89

COUNTY OF HARNETT DEPARTMENT OF BUILDING INSPECTION AND PLANNING/DEVELOPMENT CERTIFICATE OF OCCUPANCY

This certificate issued pursuant to the requirements of Section 105 of the North Carolina State Building Code and the Harnett County Zoning Ordinance certifies at the time of issuance this structure was in compliance with the various ordinances of the County of Harnett regulating development and building construction or use. For the following:

Use Classification: Residential

Owner: H+H On Site Homes

911 Address: 424 Peanut Ln.

State: NC Zip Code: _____

Date: _____

[Signature]
Building Official

PERMIT NUMBERS

Building Permit No.: _____

Electrical Permit No.: _____

Insulation Permit No.: _____

Plumbing Permit No.: _____

Mech. Permit No.: _____

MFG. Home: _____

0035709

ADDRESS : 424 PEANUT LN SUBDIV:
 CONTRACTOR : H & H ONSITE HOMES LLC PHONE : (910) 486-4864
 OWNER : MCAULEY AND MCDONALD INVESTMEN PHONE :
 PARCEL : 09-9544- - -0009- -22-
 APPL NUMBER: 15-50035709 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 03/17/2015 01:03 PM JBROCK ----
 NC 27 W E FRONT ST NC 24 W L ONTO LINE
 RD L CYPRESS RD R BRIGGS THEN ON PEANUT
 LN

STRUCTURE: 000 000 56X44 4BDR MONO W/ GARAGE

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 4000000.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P309 01	5/19/15	TSG	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 002660827
	5/19/15	AP	
A814 01	5/20/15	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002660819
	5/19/15	AP	424 PEANUT LN CAMERON 28326 POST # BY LDW T/S: 05/19/2015 12:08 PM SBENNETT -----
B114 01	5/22/15	TSG	R*BLDG MONO SLAB/TEMP SVC POLE TIME: 17:00 VRU #: 002662096
	5/22/15	DA	SLAB PREP NOT READY
B114 02	5/27/15	TSG	R*BLDG MONO SLAB/TEMP SVC POLE VRU #: 002664126
	5/27/15	AP	
E207 01	6/24/15	MR	R*ELEC TEMP SERVICE POLE TIME: 17:00 VRU #: 002678415
	6/24/15	AP	POWER JUST GOT TO THE PROPERTY BY THE POWER COP SO THE POLE NEEDS TO BE CHECKED T/S: 06/24/2015 02:32 PM MREARIC -----
R425 01	6/30/15	TSG	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002680932
	6/30/15	DA	1- OVER NOTCED STUD LEFT GARAGE WALL 2-ANCHOR ALL TOILET FLA NGES 3-LOOSE ANCHOR BOLT QUEST BATH 4-ANCHOR BOLT REAR WALL AT KITCHEN/LIVINGROOM 5-MASTER CLOSET LOOSE A/C VENT BOOT. 6- HOUSE WRAP MISSING FRONT OF GARAGE. SECURITY CO ARRIVED TO START INSTALL, STOPPED INSPECTION
R425 02	7/02/15	TSG	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002682409
	7/02/15	AP	
I129 01	7/07/15	TSG	R*INSULATION INSPECTION VRU #: 002683977
	7/07/15	AP	
H824 01	7/30/15	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002697555
	7/30/15	AP	T/S: 07/31/2015 11:08 AM SSTEWARD ----- T/S: 07/31/2015 11:09 AM SSTEWARD -----
E209 01	8/19/15	TSG	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002705390
	8/19/15	DA	JOB NOT READY, MISSING GARAGE FRONT LIGHT, MASTER BATH LIGHT, SECOND FLOOR LIGHT AND PANEL NOT MADE UP COMPLETE. MISSING LIGHT RECP NOT PROTECTED.
E209 02	8/20/15	TSG	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002706141
	8/20/15	AP	
R429 01	8/31/15	TSG	FOUR TRADE FINAL TIME: 17:00 VRU #: 002711042
	8/31/15	DA	NOT READY
R429 02	9/04/15	JH	FOUR TRADE FINAL TIME: 17:00 VRU #: 002713659
	9/04/15	DA	Need R38 insulation in ceiling -----

PREPARED 9/04/15, 14:31:46
Harnett County

INSPECTION TICKET
INSPECTOR: IVR

PAGE 9
DATE 9/08/15

ADDRESS : 424 PEANUT LN
CONTRACTOR : H & H ONSITE HOMES LLC
OWNER : MCAULEY AND MCDONALD INVESTMEN
PARCEL : 09-9544- - -0009- -22-
APPL NUMBER: 15-50035709 CP NEW RESIDENTIAL (SFD)

SUBDIV:
PHONE : (910) 486-4864
PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS		
R429 03	9/08/15	TI	FOUR TRADE FINAL	TIME: 17:00	VRU #: 002714194

COMMENTS AND NOTES