

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: X Occupancy: X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: R-3

Name: GML Development

Address: _____

 134 Cherry Hill Dr.
 59 Bunting Drive

Date: 9-10-15

Building Official: T. Michael Rouse

Permit Numbers

Building: 15-50036118

Electrical: 11

Insulation: 11

Plumbing: 11

Mechanical: 11

MFG Home: _____

ADDRESS : 59 BUNTING DR SUBDIV: OAKMONT PH1 SC3 52LOTS
 CONTRACTOR : GML DEVELOPMENT INC PHONE : (919) 793-5237
 OWNER : H & H CONSTRUCTORS INC PHONE :
 PARCEL : 03-0507-01- -0046- -40-
 APPL NUMBER: 15-50036118 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 05/13/2015 04:21 PM JBROCK ----
 OAKMONT #136 - LOT ON THE CORNER OF
 BUNRING DR & CHERRY HILL DR

STRUCTURE: 000 000 70X44 5BDR MONO W/ GARAGE

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 5000000.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
P309 01	6/12/15	MR	R*PLUMB UNDER SLAB VRU #: 002672772
	6/12/15	AP	T/S: 06/12/2015 03:25 PM MREARIC -----
A814 01	6/18/15	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002675650
	6/22/15	AP	134 CHERRY HILL DR LILLINGTON 27524 T/S: 06/22/2015 10:04 AM SBENNETT -----
B114 01	6/18/15	MR	R*BLDG MONO SLAB/TEMP SVC POLE TIME: 17:00 VRU #: 002674851
	6/18/15	AP	T/S: 06/18/2015 12:25 PM MREARIC -----
B104 01	7/16/15	JB	R*FOUND & SETBACK VERIF SURVEY TIME: 17:00 VRU #: 002689164
	7/16/15	AP	T/S: 07/16/2015 10:22 AM JBROCK -----
R425 01	7/17/15	JH	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002689172
	7/17/15	DP	1)Fire caulk water lines & holes in top plate @ water cutoff closet.2)3 studs on front wall in dining need to do thru to 2nd floor per plans.3)Need 8 studs or psl between windows on front wall in dining room.4)Fasten toilet flanges per code.5)Install front & back porch post per plans.6)Need 2 jack studs under each end of window headers on each side of fire place.7)Need to block floor trusses over toilet in master bath & nail holes in hangers.8)Missing blocking & nails in floor truss hangers @ bottom of stairs.9)3'head of water on drain line test.10)100 psi on water line test.11)Flex duct for bath exhaust fans 14' max.12)Missing roof boots for plumbing. OK TO SIDE DOO NOT INSULATE
R425 02	7/22/15	MR	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002692275
	7/22/15	AP	T/S: 07/22/2015 01:23 PM MREARIC -----
I129 01	7/24/15	MR	R*INSULATION INSPECTION VRU #: 002693331
	7/23/15	AP	T/S: 07/23/2015 01:31 PM MREARIC -----
H824 01	7/27/15	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002696383
	7/27/15	AP	T/S: 07/29/2015 11:48 AM SSTEWARD ----- T/S: 07/29/2015 11:49 AM SSTEWARD -----
E209 01	8/27/15	MR	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002709038
	8/27/15	AP	T/S: 08/27/2015 01:29 PM MREARIC -----
R429 01	9/08/15	MR	FOUR TRADE FINAL VRU #: 002714160
	9/08/15	DA	Lock box code is 7878 T/S: 09/08/2015 12:42 PM MREARIC ----- numers on house to be 134, facing cherry hill Dr.
R429 02	9/10/15	TI	FOUR TRADE FINAL VRU #: 002715928

11 AP *[Signature]*