

**COUNTY OF HARNETT
DEPARTMENT OF BUILDING INSPECTION
AND PLANNING/DEVELOPMENT
CERTIFICATE OF OCCUPANCY**

This certificate issued pursuant to the requirements of Section 105 of the North Carolina State Building Code and the Harnett County Zoning Ordinance certifies at the time of issuance this structure was in compliance with the various ordinances of the County of Harnett regulating development and building construction or use. For the following:

Use Classification: Residential

PERMIT NUMBERS

Owner: Weaver Development

Building Permit No.: _____

911 Address: 281 Widgeon Way

Electrical Permit No.: _____

Insulation Permit No.: _____

Plumbing Permit No.: _____

State: NC Zip Code: _____

Mech. Permit No.: _____

Date: 9/18/15

MFG. Home: _____

J. O. Myers

Building Official

40036604

219 76084

ADDRESS : 281 WIDGEON WAY SUBDIV: THOMAS MANOR 36LOTS
 CONTRACTOR : WEAVER DEVELOPMENT CO INC PHONE : (910) 433-0888
 OWNER : WEAVER DEVELOPMENT COMPANY INC PHONE :
 PARCEL : 13-0630- - -0096- -18-
 APPL NUMBER: 15-50036604 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 07/08/2015 03:05 PM LBENNETT --
 OLD US 421 NORTH, AFTER PASSING NEIL
 THOMAS ROAD THOMAS MANOR IS ON LEFT
 SIDE. LOT 13 IS ON THE RIGHT AT THE END
 OF THE PROJECT

STRUCTURE: 000 000 56X59 SFD 3BDR W/GARAGE SLAB
 FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	7/24/15 7/23/15	TSG AP	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002693133
B103 01	7/29/15 7/29/15	TSG AP	R*BLDG FOUND & TEMP SVC POLE VRU #: 002695203
A814 01	7/29/15 7/29/15	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002695211 281 WIDGEON WAY LILLINGTON 27546 T/S: 07/29/2015 09:33 AM SBENNETT -----
P309 01	8/03/15 8/03/15	TSG AP	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 002697746
B111 01	8/04/15 8/04/15	TSG AP	R*BLDG SLAB INSP/TEMP SVC POLE VRU #: 002697886
R425 01	8/24/15 8/24/15	TSG DA	FOUR TRADE ROUGH IN VRU #: 002706596 1- anchor bolts missing on front wall at main entry, 2-check dryer duct length. 35 max 3-fill concrete around drains under tubs and shower
I129 01	8/25/15 8/25/15	TSG AP	R*INSULATION INSPECTION VRU #: 002706638
R425 02	8/25/15 8/25/15	TSG AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002708048 T/S: 08/24/2015 02:21 PM DJOHNSON -----
H824 01	9/03/15 9/03/15	BM AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002714301 T/S: 09/04/2015 11:47 AM SSTEWARD ----- T/S: 09/04/2015 11:47 AM SSTEWARD -----
R429 01	8/18/15	TI	FOUR TRADE FINAL VRU #: 002720019

----- COMMENTS AND NOTES -----