

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** ✓

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Name: Signature Home Builders

Address: 2933 Walker Rd

Date: 10-7-16

Building Official: James Z Hall

Permit Numbers

Building: _____

Electrical: 15

Insulation: 5003713

Plumbing: _____

Mechanical: _____

MFG Home: _____

ADDRESS : 2933 WALKER RD SUBDIV: DAVID A BLALOCK JR
 CONTRACTOR : SIGNATURE HOME BUILDERS PHONE : (910) 892-9299
 OWNER . . : MITCHELL SHARON & JAMES PHONE :
 PARCEL . . : 12-0545- - -0078- -05-
 APPL NUMBER: 15-50037113 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 09/16/2015 11:51 AM JBROCK ----
 401 S OUT OF LILLINGTON TAKE R ON
 MCNEILL HOBBS RD TAKE 1ST L ONTO WIRE
 RD TAKE R ON WALKER RD SITE IS ON THE R

STRUCTURE: 000 000 84X67 4BDR CRAWL W/ GARAGE

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 4000000.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : SFD WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	3/14/16 3/14/16	JH AP	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002788677 T/S: 03/14/2016 07:51 AM DJOHNSON ----- Across from Jerome rd -----
B103 01	4/19/16 4/19/16	JH AP	R*BLDG FOUND & TEMP SVC POLE VRU #: 002804540 -----
A814 01	4/20/16 4/19/16	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002804656 2933 WALKER RD LINDEN 28356 T/S: 04/19/2016 10:48 AM SBENNETT -----
B103 02	4/20/16 4/20/16	JH AP	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002804987 T/S: 04/19/2016 11:12 AM LBENNETT ----- THIS IS A T-POLE INSPECTION -----
B105 01	4/26/16 4/26/16	JH AP	R*OPEN FLOOR TIME: 17:00 VRU #: 002807543 -----
R425 01	7/08/16 7/08/16	JH CA	FOUR TRADE ROUGH IN VRU #: 002840965 PER CHRIS -----
R425 02	7/20/16 7/20/16	JH DA	FOUR TRADE ROUGH IN VRU #: 002846624 1)3 studs under valley beam in hall at garage door per plans.2)Need 5 studs under each end of 2ply truss & strap every 2" in study room.3)Nail osb under window in master closet.4)Nail all 2 & 3 ply trusses & lvls per truss documents & add hurricane straps.5)Strap trusses on master bedroom wall at bath door & bed door.6)Missing 4 studs in bed closet & strap per plans.7)Install dryer duct & label length per code.8)Replace cut floor joist under master bathroom. OK TO SIDE DO NOT INSULATE
R425 03	7/26/16 7/26/16	JH AP	FOUR TRADE ROUGH IN VRU #: 002848224 -----
I129 01	7/28/16 7/28/16	JH AP	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002849677 T/S: 07/27/2016 09:43 AM LBENNETT -----
H824 01	8/24/16 8/24/16	OT AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002862662 T/S: 08/25/2016 03:33 PM SSTEWARD ----- T/S: 08/25/2016 03:34 PM SSTEWARD -----
E209 01	9/21/16 9/21/16	JH AP	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002873875 T/S: 09/20/2016 09:40 AM DJOHNSON -----

PREPARED 10/06/16, 14:20:43
Harnett County

INSPECTION TICKET
INSPECTOR: IVR

PAGE 4
DATE 10/07/16

ADDRESS : 2933 WALKER RD
CONTRACTOR : SIGNATURE HOME BUILDERS
OWNER : MITCHELL SHARON & JAMES
PARCEL : 12-0545- - -0078- -05-
APPL NUMBER: 15-50037113 CP NEW RESIDENTIAL (SFD)

SUBDIV: DAVID A BLALOCK JR
PHONE : (910) 892-9299
PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R429 01	10/06/16	JH	FOUR TRADE FINAL VRU #: 002881571
	10/06/16	CA	PER CHRIS -----
R429 02	10/07/16	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 002881969
	<u>10-7-16</u>	<u>AP JV</u>	T/S: 10/06/2016 09:25 AM JBRCK -----

----- COMMENTS AND NOTES -----