

**COUNTY OF HARNETT
Building Inspections Department
Planning Services**

Certificate of Compliance: _____ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Name: Stancil Builders Inc

Address: 282 Oxfordshire Dr

Fuquay Varina NC 27526

Date: 07/05/2016

Permit Numbers

Building: 15-50037168

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

MPC Name: XXXXXXXXXXXXXXXXXXXX

Building Official: Brad Sutton

71239575

 ADDRESS . : 282 OXFORDSHIRE DR SUBDIV: HADDEN POINTE II 18LOTS
 CONTRACTOR : STANCIL BUILDERS INC. PHONE : (919) 639-2073
 OWNER . . : STANCIL BUILDERS & FREDDIE PHONE :
 PARCEL . . : 08-0652- - -0024- -27-
 APPL NUMBER: 15-50037168 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 09/23/2015 03:49 PM JBROCK ----
 HADDEN POINTE #13R

STRUCTURE: 000 000 49.4X39 3BDR CRAWL W/ GARAGE & DECK

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3000000.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	3/03/16	BS	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002784205
	3/03/16	AP	T/S: March 03, 2016 11:41 AM BSUTTON -----
A814 01	4/01/16	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002797256
	3/31/16	AP	282 OXFORDSHIRE DR FUQUAY VARINA 27526 T/S: 03/31/2016 11:47 AM SBENNETT -----
B103 01	4/01/16	BS	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002797066
	4/01/16	AP	T/S: 03/30/2016 12:48 PM JFORBES ----- T/S: 03/31/2016 08:22 AM LBENNETT ----- T/S: April 01, 2016 10:24 AM BSUTTON -----
B105 01	4/11/16	BS	R*OPEN FLOOR TIME: 17:00 VRU #: 002801405
	4/11/16	DA	T/S: 04/08/2016 01:31 PM LBENNETT ----- T/S: April 11, 2016 09:27 AM BSUTTON ----- Four ply side loaded girder must be through bolted w/ 1/2 inch bolts /nuts/washers at 2' oc staggered, or provide engineers letter.
R425 01	5/02/16	MR	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002810240
	5/02/16	AP	T/S: 04/29/2016 12:02 PM JFORBES ----- T/S: 05/02/2016 01:48 PM MREARIC ----- open floor ok also
I129 01	5/05/16	BS	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002812345
	5/05/16	AP	T/S: 05/04/2016 01:51 PM LBENNETT ----- T/S: May 05, 2016 09:31 AM BSUTTON -----
R429 01	5/16/16	DJ	FOUR TRADE FINAL TIME: 17:00 VRU #: 002815868
	5/13/16	CA	T/S: 05/12/2016 09:16 AM JFORBES ----- T/S: 05/13/2016 04:16 PM DJOHNSON ----- no operations
H824 01	6/27/16	JM	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002837524
	6/27/16	AP	T/S: 06/28/2016 12:05 PM SSTEWARD ----- T/S: 06/28/2016 12:05 PM SSTEWARD -----
R429 02	7/05/16	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 002839272
	<u>7-5-16</u>	<u>APBS</u>	T/S: 07/01/2016 12:46 PM LBENNETT -----

----- COMMENTS AND NOTES -----