

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:**  X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification:  SFD

Name:  Stencil Builders Inc

Address:  620 Cokesbury Park Lane

Fuquay Varina NC 27526

**Date:**  11/29/2016

**Permit Numbers**

Building:  15-50037233

Electrical: \_\_\_\_\_

Insulation: \_\_\_\_\_

Plumbing: \_\_\_\_\_

Mechanical: \_\_\_\_\_

~~MFG Home~~ \_\_\_\_\_

**Building Official:**  Brad Sutton

ADDRESS : 620 COKESBURY PARK LN SUBDIV: COKESBURY PARK  
 CONTRACTOR : STANCIL BUILDERS INC. PHONE : (919) 639-2073  
 OWNER : STANCIL BUILDERS INC PHONE :  
 PARCEL : 05-0635- - -0124- -39-  
 APPL NUMBER: 15-50037233 CP NEW RESIDENTIAL (SFD)

DIRECTIONS : T/S: 10/05/2015 09:08 AM JBROCK ----  
 COKESBURY PARK #77

**STRUCTURE: 000 000 45X46.8 3BDR CRAWL W/ GARAGE & DECK**

FLOOD ZONE : FLOOD ZONE X  
 # BEDROOMS : 3000000.00 PROPOSED USE : SFD  
 SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

**PERMIT: CPSF 00 CP \* SFD**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	6/09/16 6/09/16	TSG AP	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002828186 --
B103 01	7/08/16 7/08/16	BS AE	R*BLDG FOUND & TEMP SVC POLE VRU #: 002840634 T/S: July 08, 2016 08:40 AM BSUTTON ----- Apply damproofing at exterior. Leave open, will check at open floor
A814 01	7/15/16 7/15/16	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002844215 620 COKESBURY PARK LN FUQUAY VARINA 27526 T/S: 07/15/2016 12:09 PM SBENNETT -----
B103 02	7/15/16 7/15/16	BS AP	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002844207 T/S: 07/14/2016 08:41 AM JBROCK ----- T/S: July 15, 2016 10:52 AM BSUTTON -----
B105 01	8/31/16 8/31/16	BS AE	R*OPEN FLOOR VRU #: 002864555 T/S: August 31, 2016 09:19 AM BSUTTON ----- Make double a triple as shown on plan. 2. Cut cantilever back to 2 feet from garage wall. Will check at rough in
R425 01	9/20/16 9/20/16	BS AP	FOUR TRADE ROUGH IN VRU #: 002873466 T/S: September 20, 2016 11:06 AM BSUTTON -----
I129 01	9/28/16 9/28/16	BS AP	R*INSULATION INSPECTION VRU #: 002877453 T/S: September 28, 2016 08:17 AM BSUTTON -----
H824 01	10/21/16 10/21/16	JM AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002889111 T/S: 10/24/2016 01:44 PM KHINSON ----- T/S: 10/24/2016 01:45 PM KHINSON -----
R429 01	11/28/16 11/28/16	BS DA	FOUR TRADE FINAL VRU #: 002902185 T/S: November 28, 2016 08:20 AM BSUTTON ----- Strap and bolt drop header for deck stair stringer support.2. Broken window lock at master.
R429 02	11/29/16 <i>11-29-16</i>	TI <i>APB</i>	FOUR TRADE FINAL VRU #: 002903255

COMMENTS AND NOTES