

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** ✓

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Name: Atlantic Construction

Address: 14 Tolly Ct

Date: 6-15-16

Permit Numbers

Building: _____

Electrical: 155

Insulation: 0037

Plumbing: _____

Mechanical: _____

MFG Home: 30

Building Official: James Z Hill

ADDRESS : 14 FOLLY CT SUBDIV: SWEETWATER 71LOTS
CONTRACTOR : ATLANTIC CONSTRUCTION PHONE : (910) 938-9053
OWNER : DIVERSIFIELD INVESTORS INC PHONE :
PARCEL : 01-0544- - -0004- -71-
APPL NUMBER: 15-50037730 CP NEW RESIDENTIAL (SFD)
DIRECTIONS : T/S: 12/21/2015 07:55 AM DJOHNSON --
SWEETWATER #63

STRUCTURE: 000 000 40.2X42 4 BR ATT GARAGE, PORCH, FIN BONUS
FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 4.00 PROPOSED USE : SFD
SEPTIC - EXISTING? : NEW WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	2/22/16	JH	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002779296
	2/22/16	AP	T-POLE PASSED LOT 63
A814 01	3/01/16	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002782746
	3/01/16	AP	14 FOLLY CT LINDEN 28356 T/S: 03/01/2016 09:17 AM SBENNETT -----
B103 01	3/01/16	JH	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002782738
	3/01/16	AP	-----
B104 01	3/07/16	JB	R*FOUND & SETBACK VERIF SURVEY TIME: 17:00 VRU #: 002785681
	3/07/16	AP	T/S: 03/07/2016 08:53 AM JBROCK -----
P309 01	3/08/16	JH	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 002785855
	3/08/16	AP	-----
B111 01	3/14/16	JH	R*BLDG SLAB INSP/TEMP SVC POLE TIME: 17:00 VRU #: 002787901
	3/14/16	AP	-----
R425 01	4/04/16	JH	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002797967
	4/04/16	DA	T/S: 04/01/2016 08:28 AM JFORBES ----- 1)Fire caulk hole in top plate on left side garage wall.2)Anchor all interior load bearing walls per code.3)Lvl header in dining room needs to be 8' long per floor truss layout and bare on outside wall.4)Missing anchor bolt each side of back door.5)Strap water line & midstory strap on drain line in half bath.6)Missing air barrier in chase in master closet.7)Nail house wrap per manufacture instructions.8)Missing flashing on window at fire place, DO NOT INSULATE OR SIDE
I129 01	4/06/16	JH	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002799237
	4/06/16	AP	-----
R425 02	4/06/16	JH	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002799229
	4/06/16	AP	-----
H824 01	4/26/16	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002808764
	4/26/16	AP	T/S: 04/27/2016 11:48 AM SSTEWARD ----- T/S: 04/27/2016 11:49 AM SSTEWARD -----
M305 01	5/03/16	JH	R*PLUMB SEWER CONNECTION TIME: 17:00 VRU #: 002811404
	5/03/16	CA	T/S: 05/02/2016 02:16 PM JBROCK ----- PER JOHN
P307 01	5/03/16	JH	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 002811412
	5/03/16	CA	T/S: 05/02/2016 02:16 PM JBROCK ----- PER JOHN
M305 02	5/11/16	JH	R*PLUMB SEWER CONNECTION TIME: 17:00 VRU #: 002814606

ADDRESS . . : 14 FOLLY CT SUBDIV: SWEETWATER 71LOTS
CONTRACTOR : ATLANTIC CONSTRUCTION PHONE : (910) 938-9053
OWNER . . : DIVERSIFIELD INVESTORS INC PHONE :
PARCEL . . : 01-0544- - -0004- -71-
APPL NUMBER: 15-50037730 CP NEW RESIDENTIAL (SFD)

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
	5/11/16	AP	T/S: 05/10/2016 01:27 PM JBROCK ----- -----
P307 02	5/11/16	JH	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 002814614
	5/11/16	AP	T/S: 05/10/2016 01:27 PM JBROCK ----- -----
E209 01	5/26/16	JH	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002822070
	5/26/16	CA	T/S: 05/25/2016 11:08 AM JBROCK ----- PER JOHN -----
E209 02	5/31/16	JH	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002822757
	5/31/16	CA	T/S: 05/26/2016 01:29 PM JBROCK ----- PER JOHN -----
E209 03	6/01/16	JH	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002823961
	6/01/16	CA	T/S: 05/31/2016 02:09 PM JBROCK ----- PER JOHN -----
E209 04	6/03/16	JH	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002825578
	6/03/16	AP	T/S: 06/02/2016 02:10 PM DJOHNSON ----- -----
R429 01	6/15/16 <u>6-15-16</u>	TI <u>APJH</u>	FOUR TRADE FINAL TIME: 17:00 VRU #: 002828945 T/S: 06/13/2016 10:08 AM JBROCK ----- -----

----- COMMENTS AND NOTES -----