

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential  
Name: H & H Constructors Inc

Address: 52 Elgin Dr  
Lillington, NC 27546

Date: 8-9-16

Building Official: \_\_\_\_\_

**Permit Numbers**

Building: \_\_\_\_\_  
Electrical: \_\_\_\_\_  
Insulation: \_\_\_\_\_  
Plumbing: \_\_\_\_\_  
Mechanical: 16-50037992  
MFG Home: \_\_\_\_\_

[Signature]

Harnett County

INSPECTOR: IVR

DATE 8/09/16

-----  
 ADDRESS . . . : 52 ELGIN DR  
 CONTRACTOR : H & H CONSTRUCTORS INC  
 OWNER . . . : H & H CONSTRUCTORS INC  
 PARCEL . . . : 03-0507-01- -0046- -32-  
 APPL NUMBER: 16-50037992 CP NEW RESIDENTIAL (SFD)  
 DIRECTIONS : T/S: 02/09/2016 12:11 PM JBROCK ----  
 OAKMONT LOT 113 52 ELGIN DR

SUBDIV: OAKMONT PH1 SC3 52LOTS  
 PHONE : (910) 486-4864  
 PHONE :

-----  
**STRUCTURE: 000 000 41X40 4BDR SLAB W/ GARAGE**

FLOOD ZONE . . . . : FLOOD ZONE X  
 # BEDROOMS . . . . : 4000000.00  
 SEPTIC - EXISTING? . . . . : NEW TANK  
 PROPOSED USE . . . . . : SFD  
 WATER SUPPLY . . . . . : COUNTY

-----  
**PERMIT: CPSF 00 CP \* SFD**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	2/29/16	MR	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002781714
	2/29/16	AP	T/S: 02/29/2016 01:37 PM MREARIC -----
A814 01	3/03/16	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002784825
	3/04/16	AP	52 ELGIN DR LILLINGTON 27546 T/S: 03/04/2016 10:42 AM SBENNETT -----
B103 01	3/04/16	MR	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002784809
	3/04/16	AP	T/S: 03/04/2016 02:25 PM MREARIC -----
P309 01	3/17/16	MR	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 002790558
	3/17/16	DA	T/S: 03/17/2016 02:42 PM MREARIC ----- no H2O in the old riser
P309 02	3/18/16	MR	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 002791127
	3/18/16	AP	T/S: 03/18/2016 01:38 PM MREARIC -----
B111 01	3/22/16	TSG	R*BLDG SLAB INSP/TEMP SVC POLE TIME: 17:00 VRU #: 002792331
	3/22/16	AP	
B104 01	4/22/16	JB	R*FOUND & SETBACK VERIF SURVEY TIME: 17:00 VRU #: 002807055
	4/22/16	AP	T/S: 04/22/2016 01:04 PM JBROCK -----
R425 01	4/26/16	TSG	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002807063
	4/26/16	DA	T/S: 04/22/2016 01:04 PM JBROCK ----- T/S: 04/26/2016 09:17 AM JBROCK ----- 1- HEAD TEST DOWN 2-ANCHOR BOLT AT KITCHEN SINK WALL 3-ANCHOR TOILET FLANGE OK TO SIDE
R425 02	4/28/16	MR	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002809051
	4/28/16	DA	T/S: 04/27/2016 02:17 PM JBROCK ----- T/S: 04/28/2016 02:50 PM MREARIC ----- still have no head test still have no nut on bolt at sink locatiion
R425 03	4/29/16	MR	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002809432
	4/29/16	AP	* OVERRIDE TAKEN BY JBROCK DATE: 04/28/16 TIME: 12:07:12 T/S: 04/28/2016 12:07 PM JBROCK ----- T/S: 04/29/2016 01:16 PM MREARIC -----
I129 01	5/03/16	MR	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002810885
	5/03/16	AP	T/S: 05/02/2016 11:07 AM JBROCK ----- T/S: 05/03/2016 02:24 PM MREARIC -----
R125 01	5/16/16	MR	ONE TRADE ROUGH IN TIME: 17:00 VRU #: 002816213
	5/16/16	AP	T/S: 05/12/2016 03:35 PM JBROCK ----- stone inspection T/S: 05/16/2016 01:32 PM MREARIC -----
H824 01	5/24/16	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002822385

Harnett County

INSPECTOR: IVR

DATE 8/09/16

ADDRESS : 52 ELGIN DR  
 CONTRACTOR : H & H CONSTRUCTORS INC  
 OWNER : H & H CONSTRUCTORS INC  
 PARCEL : 03-0507-01- -0046- -32-  
 APPL NUMBER: 16-50037992 CP NEW RESIDENTIAL (SFD)

SUBDIV: OAKMONT PH1 SC3 52LOTS  
 PHONE : (910) 486-4864  
 PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
	5/24/16	AP	T/S: 05/25/2016 04:18 PM SSTEWARD ----- T/S: 05/25/2016 04:19 PM SSTEWARD -----
E209 01	6/14/16	MR	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002830206
	6/14/16	DA	T/S: 06/13/2016 01:55 PM JBROCK ----- T/S: 06/14/2016 02:18 PM MREARIC ----- locked
E209 02	6/15/16	MR	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002830602
	6/15/16	AP	* OVERRIDE TAKEN BY JBROCK DATE: 06/14/16 TIME: 10:14:49 T/S: 06/14/2016 10:14 AM JBROCK ----- T/S: 06/15/2016 02:46 PM MREARIC -----
R429 01	8/04/16	MR	FOUR TRADE FINAL TIME: 17:00 VRU #: 002853265
	8/04/16	DA	T/S: 08/03/2016 01:38 PM LBENNETT ----- T/S: 08/04/2016 03:22 PM MREARIC ----- T/S: 08/04/2016 03:23 PM MREARIC ----- insulate water pipes in attic and cap drain lines in attic
R429 02	8/09/16	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 002855054
	8/9/16	AP	T/S: 08/08/2016 01:35 PM LBENNETT -----

COMMENTS AND NOTES