

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Name: GML Development

Address: 76 Heatherwood Dr
Lillington, NC 27546

Date: 10-4-16

Building Official: _____

Permit Numbers

Building: _____

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: 16

MFG Home: _____

50038348

[Signature]

ADDRESS : 76 HEATHERWOOD DR SUBDIV: OAKMONT PH 2 SECT 1 30LTS
TENANT, NBR: CONF#015080
CONTRACTOR : GML DEVELOPMENT INC PHONE : (919) 793-5237
OWNER . . : M & JM LLC PHONE :
PARCEL . . : 03-9589-01- -1021- -27-
APPL NUMBER: 16-50038348 CP NEW RESIDENTIAL (SFD)
DIRECTIONS : T/S: 03/29/2016 03:00 PM JBROCK ----
OAKMONT #194

STRUCTURE: 000 000 47X42 3BDR MONO W/ GARAGE & PORCH

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 3000000.00 PROPOSED USE : SFD
SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	5/20/16 5/20/16	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002819449 76 HEATHERWOOD DR LILLINGTON 27546 T/S: 05/20/2016 10:33 AM SBENNETT -----
P309 01	5/20/16 5/20/16	MR AP	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 002819456 T/S: 05/19/2016 01:16 PM JBROCK ----- give ticket to Mike please T/S: 05/20/2016 02:18 PM MREARIC ----- did it yesterday
B114 01	5/26/16 5/26/16	MR AP	R*BLDG MONO SLAB/TEMP SVC POLE TIME: 17:00 VRU #: 002822401 T/S: 05/26/2016 12:27 PM MREARIC -----
B104 01	6/29/16 6/29/16	JB AP	R*FOUND & SETBACK VERIF SURVEY TIME: 17:00 VRU #: 002838415 T/S: 06/29/2016 04:12 PM JBROCK -----
R425 01	6/30/16 6/30/16	MR DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002838092 T/S: 06/29/2016 01:29 PM JBROCK ----- T/S: 06/30/2016 01:55 PM MREARIC ----- truss clips needed over front door andgarage/mbr wall ok to side and ins. D2 truss needs straps for #1200 lbs each end
I129 01	7/05/16 7/05/16	MR DA	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002839058 T/S: 07/01/2016 10:00 AM JBROCK ----- T/S: 07/05/2016 01:48 PM MREARIC ----- D-2 truss still needs straps on both ends for 12 lbs,
R425 02	7/05/16 7/05/16	MR DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002839066 T/S: 07/01/2016 10:00 AM JBROCK ----- T/S: 07/05/2016 01:48 PM MREARIC ----- D-2 truss still needs straps on both ends for 12 lbs,
R425 03	7/06/16 7/06/16	MR AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002839991 T/S: 07/05/2016 02:33 PM JBROCK ----- T/S: 07/06/2016 02:04 PM MREARIC ----- insulation is OK also
H824 01	8/05/16 8/31/16	OT AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002854198 PER OLIVER PUMP TO BE CHECKED BEFORE OPERATIONS ON TANK CAN BE ISSUED. 893-7547 T/S: 08/05/2016 10:49 AM SSTEWARD ----- T/S: 09/01/2016 12:36 PM SSTEWARD -----
E209 01	8/09/16 8/09/16	DT AP	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002855112 T/S: 08/08/2016 01:53 PM LBENNETT ----- T/S: 08/09/2016 10:52 AM DETAYLOR -----

ADDRESS . . : 76 HEATHERWOOD DR
TENANT, NBR: CONF#015080
CONTRACTOR : GML DEVELOPMENT INC
OWNER . . . : M & JM LLC
PARCEL . . . : 03-9589-01- -1021- -27-
APPL NUMBER: 16-50038348 CP NEW RESIDENTIAL (SFD)

SUBDIV: OAKMONT PH 2 SECT 1 30LTS
PHONE : (919) 793-5237
PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R429 01	10/04/16 <i>10/4/16</i>	TI <i>ASD</i>	FOUR TRADE FINAL TIME: 17:00 VRU #: 002880243 T/S: 10/03/2016 11:42 AM LBENNETT -----

----- COMMENTS AND NOTES -----