

COUNTY OF HARNETT  
Building Inspections Department  
Planning Services

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:** ✓

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Name: HDH Constructors Inc

Address: 38 Heatherwood Dr

Date: 8-24-17

Building Official: \_\_\_\_\_

**Permit Numbers**

Building: \_\_\_\_\_

Electrical: 16

Insulation: \_\_\_\_\_

Plumbing: \_\_\_\_\_

Mechanical: \_\_\_\_\_

MFG Home: \_\_\_\_\_

50038476

James T. Hall

THE UNIVERSITY OF CHICAGO  
DEPARTMENT OF CHEMISTRY

RESEARCH REPORT  
NO. 1000

BY  
J. H. GOLDSTEIN

DEPARTMENT OF CHEMISTRY  
UNIVERSITY OF CHICAGO

CHICAGO, ILLINOIS  
1950

ADDRESS : 38 HEATHERWOOD DR SUBDIV: OAKMONT PH 2 SECT 1 30LTS  
CONTRACTOR : H & H CONSTRUCTORS INC PHONE : (910) 486-4864  
OWNER : H & H ONSITE HOMES LLC PHONE :  
PARCEL : 03-9589-01- -1021- -29-  
APPL NUMBER: 16-50038476 CP NEW RESIDENTIAL (SFD)  
DIRECTIONS : T/S: 04/15/2016 11:53 AM JBROCK ----  
OAKMONT #196

STRUCTURE: 000 000 48X51 4BDR SLAB W/ GARAGE

FLOOD ZONE : FLOOD ZONE X  
# BEDROOMS : 4000000.00 PROPOSED USE : SFD  
SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP \* SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	5/31/16 5/31/16	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002823458 38 HEATHERWOOD DR LILLINGTON 27546 T/S: 05/31/2016 12:58 PM SBENNETT -----
P309 01	5/31/16 5/31/16	MR AP	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 002823136 T/S: 05/27/2016 10:53 AM LBENNETT ----- T/S: 05/31/2016 01:46 PM MREARIC -----
B104 01	6/03/16 6/03/16	JB AP	R*FOUND & SETBACK VERIF SURVEY TIME: 17:00 VRU #: 002825974 T/S: 06/03/2016 11:02 AM JBROCK -----
B111 01	6/03/16 6/03/16	MR AP	R*BLDG SLAB INSP/TEMP SVC POLE TIME: 17:00 VRU #: 002825404 SLAB PREP T/S: 06/03/2016 02:53 PM MREARIC -----
R425 01	7/29/16 7/29/16	TSG DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002850287 T/S: 07/28/2016 08:43 AM LBENNETT ----- 1-SEAL HOLE IN TOP PLATE RIGHT OF PANEL BOX 2-ANCHOR BOLT LEFT REAR CORNER OF SMALL GARAGE 3-ATTACH INTERIOR LOAD BEARING WALLS 4-FIREBLOCK TRIANGLE SHAPED CHASE AT FRONT DOOR. 5-DINNING ROOM, KITCHEN, ICE MAKER LINE HOSE BIB, MOVE THESE BACK FROM EDGE OF FRAMING MEMBER. 6-LVL SEPERATING OVER KITCHEN. 7-ATTACH WINDOW BOX PER PLAN DETAIL
R425 02	8/03/16 8/03/16	TSG AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002852085 T/S: 08/02/2016 10:10 AM LBENNETT -----
I129 01	8/09/16 8/09/16	DT AP	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002855039 T/S: 08/08/2016 01:34 PM LBENNETT ----- T/S: 08/09/2016 10:52 AM DETAYLOR -----
E207 01	8/23/16 8/23/16	TSG AP	R*ELEC TEMP SERVICE POLE TIME: 17:00 VRU #: 002860799 T/S: 08/22/2016 01:55 PM JBROCK ----- A T-POLE WAS NEVER DONE
H824 01	8/31/16 8/31/16	OT AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 003016573 T/S: 08/23/2017 01:18 PM KHINSON ----- T/S: 08/23/2017 01:18 PM KHINSON -----
E209 01	9/14/16 9/14/16	MR AP	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002871002 T/S: 09/13/2016 12:01 PM JBROCK ----- T/S: 09/14/2016 02:04 PM MREARIC -----
R429 01	3/24/17 3/24/17	JH DA	FOUR TRADE FINAL TIME: 17:00 VRU #: 002948651 T/S: 03/23/2017 09:31 AM JBROCK ----- HOUSE LOCKED
R429 02	8/24/17 8-24-17	TI AP JH	FOUR TRADE FINAL TIME: 17:00 VRU #: 003016540 T/S: 08/23/2017 01:14 PM BPETRICH -----

COMMENTS AND NOTES