

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential  
Name: Gary Robinson Homes LLC

Address: 52 Scuppernon Ln  
Lillington, NC 27546

Date: 1-30-17

Building Official: [Signature]

**Permit Numbers**  
Building: \_\_\_\_\_  
Electrical: \_\_\_\_\_  
Insulation: \_\_\_\_\_  
Plumbing: \_\_\_\_\_  
Mechanical: \_\_\_\_\_  
MFG Home: \_\_\_\_\_  
16-50038529

ADDRESS : 52 SCUPPERNONG LN SUBDIV:  
 CONTRACTOR : GARY ROBINSON HOMES LLC PHONE : (910) 977-2562  
 OWNER : JJJB INVESTMENTS LLC PHONE :  
 PARCEL : 11-0651- - -0057- -14-  
 APPL NUMBER: 16-50038529 CP NEW RESIDENTIAL (SFD)

DIRECTIONS : T/S: 04/22/2016 08:28 AM LBENNETT --  
 PLATATION @VINEYARD GREEN #3  
 12 TRELIS CT  
 premise # 62405384

**STRUCTURE: 000 000 44X40 3BDR PATIO 12X12 SLAB**

FLOOD ZONE : FLOOD ZONE X  
 # BEDROOMS : 3.00 PROPOSED USE : SFD  
 SEPTIC - EXISTING? : NEW SEPTIC WATER SUPPLY : COUNTY

**PERMIT: CPSF 00 CP \* SFD**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
H824 01	8/02/16	JM	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002854024
	8/02/16	AP	T/S: 08/04/2016 04:19 PM SSTEWARD ----- T/S: 08/04/2016 04:20 PM SSTEWARD -----
B101 01	8/18/16	DT	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002858918
	8/18/16	AP	T/S: 08/17/2016 11:18 AM LBENNETT ----- T/S: 08/18/2016 01:58 PM DETAYLOR -----
A814 01	9/07/16	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002867380
	9/07/16	AP	52 SCUPPERNONG LN LILLINGTON 27546 T/S: 09/07/2016 09:38 AM SBENNETT -----
B103 01	9/07/16	BS	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002867372
	9/07/16	DA	T/S: 09/06/2016 01:20 PM JBROCK ----- T/S: September 07, 2016 12:12 PM BSUTTON ----- All brick around top that will be used to support slab is not mortared on all sides. This is considered dry stacking. See attached
B103 02	9/14/16	BS	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002871481
	9/14/16	AP	T/S: 09/13/2016 02:02 PM JBROCK ----- T/S: September 14, 2016 01:38 PM BSUTTON -----
P309 01	9/21/16	BS	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 002874121
	9/21/16	AP	T/S: 09/20/2016 11:47 AM JBROCK ----- T/S: September 21, 2016 12:32 PM BSUTTON -----
B111 01	9/26/16	BS	R*BLDG SLAB INSP/TEMP SVC POLE TIME: 17:00 VRU #: 002876373
	9/28/16	AP	T/S: 09/23/2016 01:16 PM JBROCK ----- T/S: September 28, 2016 07:50 AM BSUTTON -----
R425 01	10/27/16	DT	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002890150
	10/27/16	DA	T/S: 10/26/2016 10:14 AM JFORBES ----- T/S: 10/27/2016 11:15 AM DETAYLOR ----- Install and seal air barriers at wall between master shower and garage wall and in bonus room around hvac duct lines Okay to side and insulate
I129 01	10/31/16	DT	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002891679
	10/31/16	DA	T/S: 10/28/2016 01:49 PM LBENNETT ----- T/S: 10/31/2016 04:19 PM DETAYLOR ----- Air barriers around hvac lines in bonus room are still not sealed
R425 02	10/31/16	DT	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002891661

ADDRESS : 52 SCUPPERNONG LN SUBDIV:  
 CONTRACTOR : GARY ROBINSON HOMES LLC PHONE : (910) 977-2562  
 OWNER : JJJB INVESTMENTS LLC PHONE :  
 PARCEL : 11-0651- - -0057- -14-  
 APPL NUMBER: 16-50038529 CP NEW RESIDENTIAL (SFD)

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
	10/31/16	DA	T/S: 10/28/2016 01:49 PM LBENNETT ----- T/S: 10/31/2016 04:19 PM DETAYLOR ----- Air barriers around hvac lines in bonus room are still not sealed
I129 02	11/02/16	DT	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002892859
	11/02/16	AP	T/S: 11/01/2016 10:44 AM LBENNETT ----- T/S: 11/02/2016 03:24 PM DETAYLOR -----
R425 03	11/02/16	DT	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002892867
	11/02/16	AP	T/S: 11/01/2016 10:45 AM LBENNETT ----- T/S: 11/02/2016 03:24 PM DETAYLOR -----
R125 01	11/29/16	DT	ONE TRADE ROUGH IN TIME: 17:00 VRU #: 002903680
	11/29/16	AP	T/S: 11/28/2016 01:11 PM JFORBES ----- stone prep T/S: 11/29/2016 02:48 PM DETAYLOR -----
E209 01	1/17/17	DT	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002920460
	1/17/17	AP	T/S: 01/13/2017 01:59 PM JBROCK ----- T/S: 01/17/2017 01:30 PM DETAYLOR -----
R429 01	1/27/17	DT	FOUR TRADE FINAL TIME: 17:00 VRU #: 002924850
	1/27/17	CA	T/S: 01/26/2017 10:33 AM LBENNETT ----- CODE TO GET IN - 5383 T/S: 01/27/2017 12:50 PM DETAYLOR ----- Per Patrick
R429 02	<u>1/30/17</u>	TI <u>ART</u>	FOUR TRADE FINAL TIME: 17:00 VRU #: 002926012

COMMENTS AND NOTES