

**COUNTY OF HARNETT
Building Inspections Department
Planning Services**

Certificate of Compliance: _____ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Name: Bradley Built INC

Address: 67 Perney Ct.

Fuquay Varina NC 27526

Date: 09/14/2016

Permit Numbers

Building: 16-50038564

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

~~MKS FORMS~~

Building Official: Brad Sutton

 ADDRESS : 67 PERNEY CT SUBDIV: HADDEN POINTE III 21LOTS
 CONTRACTOR : BRADLEY BUILT INC PHONE : (919) 639-2073
 OWNER : BRADLEY BUILT INC PHONE :
 PARCEL : 08-0652- - -0097- -56-
 APPL NUMBER: 16-50038564 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 04/27/2016 12:09 PM JBROCK ----
 HADDEN POINT III #47

STRUCTURE: 000 000 59X46 3BDR CRAWL W/ GARAGE

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3000000.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	5/25/16	BS	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002821718
	5/25/16	AP	T/S: 05/24/2016 03:51 PM LBENNETT ----- T/S: May 25, 2016 02:19 PM BSUTTON -----
A814 01	6/06/16	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002826121
	6/06/16	AP	67 PERNEY CT FUQUAY VARINA 27526 T/S: 06/06/2016 09:57 AM SBENNETT -----
B103 01	6/06/16	BS	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002826113
	6/06/16	AP	T/S: 06/03/2016 01:12 PM JBROCK ----- T/S: June 06, 2016 09:41 AM BSUTTON -----
B105 01	6/21/16	BS	R*OPEN FLOOR TIME: 17:00 VRU #: 002833929
	6/21/16	AP	T/S: 06/20/2016 01:08 PM JBROCK ----- T/S: June 21, 2016 01:48 PM BSUTTON -----
B104 01	7/20/16	TI	R*FOUND & SETBACK VERIF SURVEY TIME: 17:00 VRU #: 002847168
	7/20/16	AP	T/S: 07/20/2016 01:57 PM LBENNETT ----- T/S: 07/20/2016 01:57 PM LBENNETT -----
R425 01	7/21/16	BS	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002847176
	7/21/16	DA	T/S: 07/20/2016 01:57 PM LBENNETT ----- T/S: July 21, 2016 09:41 AM BSUTTON ----- Add a stud at lvl over kitchen. Plan calls for 4. 2. Need pressure on gas test. Ok to side/insulate
I129 01	7/28/16	BS	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002849719
	8/03/16	AP	T/S: 07/27/2016 09:50 AM JFORBES ----- T/S: August 03, 2016 08:00 AM BSUTTON -----
R425 02	7/28/16	BS	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002850139
	8/03/16	AP	T/S: 07/27/2016 02:46 PM DJOHNSON ----- T/S: August 03, 2016 08:00 AM BSUTTON -----
H824 01	8/04/16	JM	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002862225
	8/04/16	AP	T/S: 08/24/2016 04:27 PM DJOHNSON ----- T/S: 09/12/2016 02:30 PM DJOHNSON -----
R429 01	9/13/16	BS	FOUR TRADE FINAL TIME: 17:00 VRU #: 002870491
	9/13/16	DA	T/S: 09/12/2016 01:34 PM JFORBES ----- T/S: September 13, 2016 11:42 AM BSUTTON ----- Install a pump for HVAC condensate
R429 02	9/14/16	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 002871044
	<u>9-14-16</u>	<u>APBS</u>	T/S: 09/13/2016 12:10 PM LBENNETT -----

----- COMMENTS AND NOTES -----