

**COUNTY OF HARNETT  
Building Inspections Department  
Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:**  X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification:  SFD

Name:  Robert Sullivan Builder Inc

Address:  98 Destiny Trail

Fuquay Varina NC 27526

Date:  05/09/2017

**Permit Numbers**

Building:  16-50039303

Electrical: .....

Insulation: .....

Plumbing: .....

Mechanical: .....

~~MFG Home~~

Building Official:  Brad Sutton

ADDRESS : 98 DESTINY TRL SUBDIV: JOSEPH KENT REVELS & BRENDA H  
 CONTRACTOR : ROBERT SULLIVAN BUILDER INC PHONE : (919) 427-4291  
 OWNER : SPICER CHRISTOPHER W & SHELLY PHONE :  
 PARCEL : 05-0633- - -0057- -02-  
 APPL NUMBER: 16-50039303 CP NEW RESIDENTIAL (SFD)  
 DIRECTIONS : T/S: 07/25/2016 02:40 PM LBENNETT --  
 134 DESTINY TRL  
 US 401 N TO CHRISTIAN LIGHT LEFT TO  
 SMITH PRINCE RD - LEFT TO DESTINY TRL  
 LAND NOTES : LXMN 8/23/04 SPLIT FROM THE MAIN PARCEL

**STRUCTURE: 000 000 60X46 2BDR W/GARAGE W/DECK CRAWL**  
 FLOOD ZONE : FLOOD ZONE X  
 # BEDROOMS : 2.00 PROPOSED USE : SFD  
 SEPTIC - EXISTING? : NEW SEPTIC WATER SUPPLY : COUNTY

**PERMIT: CPSF 00 CP \* SFD**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	9/14/16	BS	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002870584
	9/14/16	AP	T/S: September 14, 2016 09:50 AM BSUTTON ----- No tpole on site
B103 01	9/28/16	BS	R*BLDG FOUND & TEMP SVC POLE VRU #: 002877621
	9/28/16	CA	T/S: September 28, 2016 08:34 AM BSUTTON -----
A814 01	9/28/16	TI	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002878023
	9/27/16	CA	T/S: 09/27/2016 02:17 PM JFORBES -----
A814 02	9/29/16	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002878238
	9/29/16	AP	98 DESTINY TRL FUQUAY VARINA 27526 T/S: 09/29/2016 10:03 AM SBENNETT -----
B103 02	9/30/16	BS	R*BLDG FOUND & TEMP SVC POLE VRU #: 002879326
	9/30/16	AP	T/S: September 30, 2016 08:21 AM BSUTTON -----
B105 01	10/06/16	BS	R*OPEN FLOOR VRU #: 002881475
	10/06/16	AP	T/S: October 06, 2016 08:45 AM BSUTTON -----
R425 01	10/31/16	BS	FOUR TRADE ROUGH IN VRU #: 002891393
	10/31/16	DA	T/S: October 31, 2016 08:04 AM BSUTTON ----- 1. Strap garage door header w/ 16ga strap either side vertical from top plate, across header and down to jack studs at least 2 feet. 2. Install 2 inch square plate washers on anchor bolts either side of garage door. OK to side/insulate
I129 01	11/03/16	BS	R*INSULATION INSPECTION VRU #: 002893220
	11/03/16	AP	T/S: November 03, 2016 08:04 AM BSUTTON -----
R425 02	11/03/16	BS	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002893907
	11/03/16	AP	T/S: November 03, 2016 08:03 AM BSUTTON ----- T/S: November 03, 2016 08:04 AM BSUTTON -----
H824 01	4/07/17	JM	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002956803
	4/07/17	AP	T/S: 04/10/2017 10:05 AM KHINSON ----- T/S: 04/10/2017 10:05 AM KHINSON -----
R429 01	5/05/17	BS	FOUR TRADE FINAL VRU #: 002968300
	5/05/17	DA	T/S: May 05, 2017 09:39 AM BSUTTON ----- Need duct blaster test results on energy certificate.2. Caulk vanity tops to wall. 3. Mark heat kit on AHU under house.
R429 02	5/09/17	TI	FOUR TRADE FINAL VRU #: 002969675

5.9.17 APBS