

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Name: Comfort Homes Inc

Address: 98 Oxford Woods Dr  
Angier, NC 27501

Date: 1-4-17

Building Official: \_\_\_\_\_

**Permit Numbers**

Building: \_\_\_\_\_

Electrical: \_\_\_\_\_

Insulation: \_\_\_\_\_

Plumbing: \_\_\_\_\_

Mechanical: 16-50039320

MFG Home: \_\_\_\_\_

D. E. J. L.

ADDRESS : 98 OXFORD WOODS DR  
 CONTRACTOR : COMFORT HOMES INC  
 OWNER : COMFORT HOMES INC  
 PARCEL : 04-0692- - -0017- -36-  
 APPL NUMBER: 16-50039320 CP NEW RESIDENTIAL (SFD)  
 DIRECTIONS : OXFORD WOODS LOT 41 OFF OLD STAGE

1608-0412

**STRUCTURE: 000 000 72X36 3BDR CRAWL W/ GARGE & DECK**

FLOOD ZONE : FLOOD ZONE X  
 # BEDROOMS : 3.00  
 SEPTIC - EXISTING? : NEW TANK  
 PROPOSED USE : SFD  
 WATER SUPPLY : COUNTY

**PERMIT: CPSF 00 CP \* SFD**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	9/08/16	DT	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002868131
	9/08/16	AP	T/S: 09/07/2016 01:01 PM JBROCK ----- T/S: 09/08/2016 04:34 PM DETAYLOR -----
A814 01	9/27/16	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002876845
	9/27/16	AP	98 OXFORD WOODS DR ANGIER 27501 T/S: 09/27/2016 09:10 AM SBENNETT -----
B103 01	9/27/16	DT	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002876837
	9/27/16	AP	T/S: 09/26/2016 09:37 AM JFORBES ----- T/S: 09/27/2016 03:40 PM DETAYLOR -----
B105 01	10/20/16	BS	R*OPEN FLOOR TIME: 17:00 VRU #: 002887347
	10/20/16	AP	T/S: 10/19/2016 01:37 PM LBENNETT ----- T/S: October 20, 2016 10:35 AM BSUTTON -----
R425 01	11/07/16	DT	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002894574
	11/07/16	DA	T/S: 11/03/2016 03:41 PM JFORBES ----- T/S: 11/07/2016 03:06 PM DETAYLOR ----- 1. Strap stud columns with four or more studs 2. Install air barrier for vaulted ceiling in dining room Okay to side and insulate
I129 01	11/10/16	DT	R*INSULATION INSPECTION TIME: 17:00 VRU #: 002896876
	11/10/16	AP	T/S: 11/09/2016 01:51 PM JFORBES ----- T/S: 11/10/2016 12:00 PM DETAYLOR -----
R425 02	11/10/16	DT	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002896884
	11/10/16	AP	T/S: 11/09/2016 01:51 PM JFORBES ----- T/S: 11/10/2016 12:00 PM DETAYLOR -----
H824 01	12/29/16	JM	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002915882
	12/29/16	AP	T/S: 12/30/2016 10:16 AM KHINSON ----- T/S: 12/30/2016 10:16 AM KHINSON -----
R429 01	1/04/17	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 002916146
	1/4/17	AP DT	T/S: 01/03/2017 09:17 AM LBENNETT -----

COMMENTS AND NOTES