

**COUNTY OF HARNETT
Building Inspections Department
Planning Services**

Certificate of Compliance: _____ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Name: BIM Builders LLC

Address: 921 Tilghman Rd
Dunn, NC 28334

Permit Numbers

Building: _____

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: _____

10-50039703

Date: 2-20-17

Building Official: *[Signature]*

ADDRESS . . : 921 TILGHMAN RD
 CONTRACTOR : BIM BUILDERS LLC
 OWNER . . : ENNIS GARY MICHAEL
 PARCEL . . : 02-1528- - -0250- -11-
 APPL NUMBER: 16-50039703 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 09/12/2016 11:01 AM JBROCK -----
 421 THROUGH CAMPBELL UNIVERSITY TURN L
 ON 27 E GO THROUGH COATS APPROX 6 MILES
 R ON FAIRGROUND RD 1 MILE L ON TILGHMAN
 RD LOT ON L
 PREMISE#10453251 01:15 PM LBENNETT --

SUBDIV:
 PHONE : (919) 894-5741
 PHONE :

STRUCTURE: 000 000 66X68 3BDR CRAWL W/ GARAGE & DECK

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3000000.00
 SEPTIC - EXISTING? : NEW TANK

PROPOSED USE : SFD
 WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	10/03/16	DT	R*BLDG FOOTING / TEMP SVC POLE VRU #: 002879781
	10/03/16	AP	T/S: 10/03/2016 03:24 PM DETAYLOR -----
B103 01	10/18/16	DT	R*BLDG FOUND & TEMP SVC POLE VRU #: 002885685
	10/18/16	AP	T/S: 10/18/2016 12:26 PM DETAYLOR -----
A814 01	10/18/16	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002886109
	10/18/16	AP	921 TILGHMAN RD DUNN 28334 T/S: 10/18/2016 10:21 AM SBENNETT -----
B105 01	10/19/16	DT	R*OPEN FLOOR VRU #: 002886513
	10/19/16	AP	VOICE MESSAGE LEFT T/S: 10/19/2016 01:15 PM DETAYLOR -----
R425 01	11/16/16	DT	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002898261
	11/16/16	DA	T/S: 11/15/2016 08:38 AM DJOHNSON ----- T/S: 11/16/2016 03:59 PM DETAYLOR ----- 1. Strap stud columns at spare bath with more than 4 studs 2. Install air barriers behind spare shower 3. Fire block new top plate in kitchen 4. Install all windows Okay to insulate
I129 01	11/21/16	DT	R*INSULATION INSPECTION VRU #: 002900481
	11/21/16	AP	T/S: 11/21/2016 03:23 PM DETAYLOR -----
R425 02	11/21/16	DT	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002901205
	11/21/16	AP	T/S: 11/21/2016 08:17 AM DJOHNSON ----- T/S: 11/21/2016 03:23 PM DETAYLOR -----
H824 01	12/02/16	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002906626
	12/02/16	AP	T/S: 12/05/2016 09:59 AM KHINSON ----- T/S: 12/05/2016 09:59 AM KHINSON -----
R429 01	2/20/17	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 002934685
	2/20/17	AP	T/S: 02/17/2017 08:43 AM JBROCK -----

----- COMMENTS AND NOTES -----