

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential
Name: GML Development LLC

Address: 466 Executive Dr.

Date: 3/7/17

Building Official: _____
[Signature]

Permit Numbers
Building: _____
Electrical: _____
Insulation: _____
Plumbing: _____
Mechanical: _____
MFG Home: _____
50039740

ADDRESS : 466 EXECUTIVE DR SUBDIV: OAKMONT PH 2 SECT 1 30LTS
 CONTRACTOR : GML DEVELOPMENT INC PHONE : (919) 793-5237
 OWNER : OAKMONT DEV PTNRS LLC PHONE :
 PARCEL : 03-9589-01- -1021- -03-
 APPL NUMBER: 16-50039740 CP NEW RESIDENTIAL (SFD)

DIRECTIONS : T/S: 09/15/2016 01:18 PM JBROCK ----
 OAKMONT OFF ON DOCS RD LOT 160

STRUCTURE: 000 000 40.8X59 4BDR SLAB W/ GARAGE & PORCH

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 4000000.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY



PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	11/03/16 11/03/16	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002893709 466 EXECUTIVE DR LILLINGTON 27546 T/S: 11/03/2016 09:55 AM SBENNETT -----
P309 01	11/03/16 11/03/16	MR AP	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 002893725 T/S: 11/02/2016 01:48 PM JBROCK ----- T/S: 11/03/2016 01:35 PM MREARIC -----
B114 01	11/09/16 11/09/16	MR AP	R*BLDG MONO SLAB/TEMP SVC POLE TIME: 17:00 VRU #: 002896173 T/S: 11/08/2016 02:31 PM LBENNETT ----- T/S: 11/09/2016 01:00 PM MREARIC -----
R425 01	12/30/16 12/30/16	TSG DA	FOUR TRADE ROUGH IN VRU #: 002915445 1-nail gaurd at 1/2 pipe in powder at sink area 2-shim/support lvl at top plate lvl,running between powder and stair closet. 3-nails missing in hanger in front of master tub at two ply truss. 4-install correct truss hanger second floor above cap wall. 5- need roof truss drawings
R425 02	1/06/17 1/06/17	MR AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002917227 T/S: 01/05/2017 09:59 AM JBROCK ----- T/S: 01/06/2017 12:23 PM MREARIC -----
I129 01	1/11/17 1/11/17	MR AP	R*INSULATION INSPECTION VRU #: 002918399 T/S: 01/11/2017 01:10 PM MREARIC -----
R125 01	2/01/17 2/01/17	MR AP	ONE TRADE ROUGH IN TIME: 17:00 VRU #: 002927416 T/S: 01/31/2017 01:33 PM JBROCK ----- stone inspection T/S: 02/01/2017 01:09 PM MREARIC -----
E209 01	2/14/17 2/14/17	TSG DA	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002932853 T/S: 02/13/2017 01:13 PM JBROCK ----- LABEL A/C UNITS OUTSIDE AND UP STAIRS TO PAIR UNITS WITH BREAKERS
E209 02	2/16/17 2/16/17	MR AP	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 002934107 T/S: 02/15/2017 02:47 PM JBROCK ----- T/S: 02/16/2017 12:53 PM MREARIC -----
H824 01	3/02/17 3/02/17	OT AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002940641 T/S: 03/03/2017 10:04 AM KHINSON ----- T/S: 03/03/2017 10:05 AM KHINSON -----
R429 01	3/06/17 3/06/17	JH DA	FOUR TRADE FINAL TIME: 17:00 VRU #: 002939940 1)Ground wire broke into for service.2)Condensing unit #2 is max 25amp breaker it has a 30 amp.
R429 02	3/07/17	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 002941771

CONTINUED ONTO NEXT PAGE

ADDRESS . : 466 EXECUTIVE DR
CONTRACTOR : GML DEVELOPMENT INC
OWNER . . : OAKMONT DEV PTNRS LLC
PARCEL . . : 03-9589-01- -1021- -03-
APPL NUMBER: 16-50039740 CP NEW RESIDENTIAL (SFD)

SUBDIV: OAKMONT PH 2 SECT 1 30LTS
PHONE : (919) 793-5237
PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
			T/S: 03/06/2017 03:37 PM JBROCK
COMMENTS AND NOTES			