

COUNTY OF HARNETT  
Building Inspections Department  
Planning Services

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: RESIDENTIAL

Name: CUMBERLAND HOMES

Address: 135 FARAH-SHEA WAY

Date: 3/23/18

Building Official: [Signature]

**Permit Numbers**

Building: 17-50040629

Electrical: 11

Insulation: 11

Plumbing: 11

Mechanical: 11

MFG Home: \_\_\_\_\_

ADDRESS : 135 FARRAH-SHEA WAY SUBDIV: BRIAN KEITH MEADOW 25LOTS  
CONTRACTOR : CUMBERLAND HOMES INC PHONE : (910) 892-4345  
OWNER : CUMBERLAND HOMES INC PHONE :  
PARCEL : 04-0662- - -0024- -07-  
APPL NUMBER: 17-50040629 CP NEW RESIDENTIAL (SFD)  
DIRECTIONS : T/S: 01/26/2017 10:40 AM JBROCK ----  
BRAIN KEITH MEADOWS #3  
135 FARRAH-SHEA WAY

63797979

STRUCTURE: 000 000 46.6X57 3BDR SLAB W/ GARAGE

FLOOD ZONE : FLOOD ZONE X  
# BEDROOMS : 3000000.00 PROPOSED USE : SFD  
SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP \* SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	6/12/17 6/12/17	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002983062 135 FARRAH-SHEA WAY ANGIER 27501 T/S: 06/12/2017 08:54 AM SBENNETT -----
B101 01	6/12/17 6/12/17	JLP AP	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002983088 T/S: 06/09/2017 11:32 AM JBROCK ----- check t-pole also T/S: 06/12/2017 02:33 PM JPERRY -----
B103 01	6/29/17 6/29/17	JLP AP	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002991081 T/S: 06/28/2017 01:02 PM BPETRICH ----- T/S: 06/29/2017 01:48 PM JPERRY -----
P309 01	7/03/17 7/03/17	DT AP	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 002992527 T/S: 06/30/2017 12:20 PM BPETRICH ----- T/S: 07/03/2017 12:52 PM DETAYLOR -----
B111 01	7/11/17 7/11/17	JLP AP	R*BLDG SLAB INSP/TEMP SVC POLE TIME: 17:00 VRU #: 002995363 T/S: 07/10/2017 02:56 PM LLUCAS ----- T/S: 07/11/2017 12:38 PM JPERRY -----
R425 01	11/07/17 11/07/17	DT DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003050028 T/S: 11/06/2017 11:26 AM DJOHNSON ----- T/S: 11/07/2017 02:35 PM DETAYLOR ----- Air barrier for tub shower must be against exterior wall Add stud under lvls in foyer on garage side to fully support Need complete, in order set of truss docs Okay to side
R425 02	11/14/17 11/14/17	KS DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003052693 T/S: 11/13/2017 03:16 PM LLUCAS ----- T/S: 11/14/2017 02:02 PM KSLATTUM ----- Girder trusses C3and E2 not nailed per truss documents. Ok to Insulate.
H824 01	11/20/17 11/20/17	JM AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 003056769 T/S: 11/21/2017 09:39 AM KHINSON ----- T/S: 11/21/2017 09:39 AM KHINSON -----
I129 01	11/20/17 11/20/17	BS AP	R*INSULATION INSPECTION TIME: 17:00 VRU #: 003054632 T/S: 11/16/2017 10:40 AM BPETRICH ----- T/S: November 20, 2017 01:36 PM BSUTTON -----
R425 03	11/20/17 11/20/17	BS AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003054624 T/S: 11/16/2017 10:40 AM BPETRICH ----- T/S: November 20, 2017 01:36 PM BSUTTON -----

ADDRESS : 135 FARRAH-SHEA WAY  
 CONTRACTOR : CUMBERLAND HOMES INC  
 OWNER : CUMBERLAND HOMES INC  
 PARCEL : 04-0662- - -0024- -07-  
 APPL NUMBER: 17-50040629 CP NEW RESIDENTIAL (SFD)

SUBDIV: BRIAN KEITH MEADOW 25LOTS  
 PHONE : (910) 892-4345  
 PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R125 01	12/04/17 12/04/17	DT AP	ONE TRADE ROUGH IN VRU #: 003060241 Stone Prep Inspection T/S: 12/04/2017 02:13 PM DETAYLOR -----
M305 01	3/08/18 3/08/18	MC AP	R*PLUMB SEWER CONNECTION TIME: 17:00 VRU #: 003099314 T/S: 03/07/2018 02:44 PM BPETRICH ----- T/S: 03/08/2018 03:04 PM MCOOK -----
P307 01	3/08/18 3/08/18	MC AP	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 003099298 T/S: 03/07/2018 02:44 PM BPETRICH ----- T/S: 03/08/2018 03:04 PM MCOOK -----
R429 01	3/21/18 3/21/18	DT DA	FOUR TRADE FINAL TIME: 17:00 VRU #: 003104239 T/S: 03/20/2018 02:26 PM LLUCAS ----- T/S: 03/21/2018 02:53 PM DETAYLOR ----- <del>House numbers wrong</del> <del>Energy efficiency cert incomplete</del> <del>Replace moved attic insulation</del>
R429 02	3/23/18 <u>11</u>	TI <u>AP</u>	FOUR TRADE FINAL TIME: 17:00 VRU #: 003105426 T/S: 03/22/2018 01:51 PM JBROCK -----

COMMENTS AND NOTES