

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Name: Comfort Homes Inc.

Address: 514 Cross Link Drive

 Fuquay Varina NC 27526

Date: 08/15/2017

Permit Numbers

Building: 17-50040664

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

 MEG Home

Building Official: Brad Sutton

PREPARED, 8/14/17, 14:34:45
 Harnett County

INSPECTION TICKET
 INSPECTOR: IVR

SUBDIV: CROSS LINK PLACE
 PHONE : (919) 553-3242
 PHONE :

ADDRESS : 514 CROSS LINK DR
 CONTRACTOR : COMFORT HOMES INC
 OWNER : TURLINGTON EDWARD S
 PARCEL : 04-0664- - -0092- -12-
 APPL NUMBER: 17-50040664 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 02/01/2017 08:29 AM LBENNETT --
 401 N. RIGHT ON CHALYBEATE SPRINGS RD -
 SUBDIVISION ON RIGHT
 514 CROSS LINK DR
 PREMISE#42364182

STRUCTURE: 000 000 69X50 3BDR W/GARAGE W/DECK CRAWL

FLOOD ZONE : FLOOD ZONE X 3.00
 # BEDROOMS :
 SEPTIC - EXISTING? : NEW

PROPOSED USE : SFD
 WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	4/21/17 4/21/17	BS AP	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002962009 T/S: 04/20/2017 09:33 AM BPETRICH TSP ALSO :) T/S: April 21, 2017 07:46 AM BSUTTON
A814 01	5/19/17 5/18/17	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002974426 514 CROSS LINK DR ANGIER 27501 T/S: 05/18/2017 11:03 AM SBENNETT
B103 01	5/19/17 5/19/17	BS AP	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002974418 T/S: 05/17/2017 04:16 PM JBROCK
B105 01	5/26/17 5/26/17	BS AP	T/S: May 19, 2017 11:37 AM BSUTTON R*OPEN FLOOR TIME: 17:00 VRU #: 002976900 T/S: 05/25/2017 08:46 AM JBROCK
R425 01	6/16/17 6/16/17	DT DA	T/S: May 26, 2017 12:46 PM BSUTTON FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002985901 T/S: 06/15/2017 01:49 PM JBROCK T/S: 06/16/2017 02:13 PM DETAYLOR
I129 01	6/21/17 6/21/17	BS AP	Missing windows, okay to insulate R*INSULATION INSPECTION TIME: 17:00 VRU #: 002987287 T/S: 06/20/2017 01:05 PM JBROCK
R425 02	6/21/17 6/21/17	BS AP	T/S: June 21, 2017 11:47 AM BSUTTON FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 002987303 T/S: 06/20/2017 01:05 PM JBROCK
H824 01	8/01/17 8/01/17	AC AP	T/S: June 21, 2017 11:47 AM BSUTTON ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 003007267 T/S: 08/02/2017 10:12 AM KHINSON
R429 01	8/11/17 8/11/17	DT DA	T/S: 08/02/2017 10:12 AM KHINSON FOUR TRADE FINAL TIME: 17:00 VRU #: 003010915 T/S: 08/10/2017 12:35 PM JBROCK
R429 02	8/14/17 8/14/17	BS DA	T/S: 08/11/2017 12:53 PM DETAYLOR House locked, crawl space door does not shut FOUR TRADE FINAL TIME: 17:00 VRU #: 003011483 T/S: 08/11/2017 11:19 AM JBROCK
			LOCK BOX CODE :1608 T/S: August 14, 2017 01:02 PM BSUTTON Top sash at rear door within 60 inches of floor. Must be tempered. Top tempered sash is to the right of front door.

CONTINUED ONTO NEXT PAGE

Harnett County

INSPECTOR: IVR

DATE 8/15/17

ADDRESS : 514 CROSS LINK DR SUBDIV: CROSS LINK PLACE
 CONTRACTOR : COMFORT HOMES INC PHONE : (919) 553-3242
 OWNER : TURLINGTON EDWARD S PHONE :
 PARCEL : 04-0664- - -0092- -12-
 APPL NUMBER: 17-50040664 CP NEW RESIDENTIAL (SFD)

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R429 03	8/15/17	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 003012366 T/S: 08/14/2017 01:38 PM JBROCK -----

----- COMMENTS AND NOTES -----