

COUNTY OF HARNETT  
Building Inspections Department  
Planning Services

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Name: Lyon Builders Inc

Address: 1265 Griffin Rd

Date: 3/22/18

**Permit Numbers**

Building: \_\_\_\_\_

Electrical: \_\_\_\_\_

Insulation: \_\_\_\_\_

Plumbing: \_\_\_\_\_

Mechanical: \_\_\_\_\_

MFG Home: \_\_\_\_\_

Building Official: J. Guy

50040734

ADDRESS : 1265 GRIFFIN RD SUBDIV:  
 CONTRACTOR : WICKER CONSTRUCTION CORP. PHONE : (919) 258-9646  
 OWNER : LYON BUILDERS INC PHONE :  
 PARCEL : 13-0519- - -0103- - -  
 APPL NUMBER: 17-50040734 CP NEW RESIDENTIAL (SFD)  
 DIRECTIONS : T/S: 02/10/2017 02:26 PM JBROCK ----  
 OLD 421 TO GRIFFIN RD TURN L SITE ON L  
 NEXT TO BOONE TRAIL SCHOOL  
 T/S: 01/30/2018 09:43 AM BPETRICH --  
 PERMIT ON HOLD FOR ENVIRONMENTAL HEALTH  
 REVISION

**STRUCTURE: 000 000 60X50 4BDR CRAWL W/ GARAGE**

FLOOD ZONE : FLOOD ZONE X  
 # BEDROOMS : 4000000.00 PROPOSED USE : SFD  
 SEPTIC - EXISTING? : NEW TANK WATER SUPPLY : COUNTY

**PERMIT: CPSF 00 CP \* SFD**

| TYP/SQ  | REQUESTED COMPLETED  | INSP RESULT | DESCRIPTION RESULTS/COMMENTS  |
|---------|----------------------|-------------|---|
| A814 01 | 9/18/17<br>9/18/17   | SB<br>AP    | ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003026085<br><b>1265 GRIFFIN RD LILLINGTON 27546</b><br>T/S: 09/18/2017 12:45 PM SBENNETT -----   |
| B101 01 | 9/18/17<br>9/18/17   | TSG<br>AP   | R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 003026093<br>T/S: 09/15/2017 11:34 AM LLUCAS -----<br>T/S: 09/18/2017 03:21 PM SGUY -----   |
| B103 01 | 9/29/17<br>9/29/17   | TSG<br>AP   | R*BLDG FOUND & TEMP SVC POLE VRU #: 003031754<br>T/S: 09/29/2017 02:56 PM SGUY -----  |
| B105 01 | 10/10/17<br>10/10/17 | TSG<br>AP   | R*OPEN FLOOR VRU #: 003036175<br>Please inspect temp pole also thks<br>T/S: 10/10/2017 03:38 PM DJOHNSON -----  |
| R425 01 | 12/06/17<br>12/06/17 | TSG<br>DA   | FOUR TRADE ROUGH IN VRU #: 003062700<br>1- strap and nail garage door lvl 2-install air barrier under stairs garage wall. 3-install air barrier tub/shower at garage wall end 4-install anchor bolt side of man door in garage. 5-head test down 6-studs missing at front door and at panel box. 7-strap lvl kitchen/livingroom wall.<br>ok to side |
| R425 02 | 12/11/17<br>12/11/17 | TSG<br>AP   | FOUR TRADE ROUGH IN VRU #: 003064391  |
| I129 01 | 12/14/17<br>12/14/17 | TSG<br>AP   | R*INSULATION INSPECTION VRU #: 003066602  |
| H824 01 | 3/05/18<br>3/05/18   | OT<br>AP    | ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 003098167<br>T/S: 03/06/2018 11:10 AM KHINSON -----<br>T/S: 03/06/2018 11:10 AM KHINSON -----   |
| R429 01 | 3/19/18<br>3/19/18   | TSG<br>DA   | FOUR TRADE FINAL VRU #: 003102597<br>Not ready for final, Ok for cond power . Note move disconnect in crawl for a/c unit into an unobstructed location  |
| R429 02 | 3/22/18              | TSG         | FOUR TRADE FINAL TIME: 17:00 VRU #: 003103710<br>T/S: 03/21/2018 08:04 AM LLUCAS -----  |

----- COMMENTS AND NOTES -----