

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Name: Madrigal Randall

Address: 1802 NC 27 E
 Lillington, NC 27546

Date: 12-28-17

Building Official: [Signature]

Permit Numbers

Building: _____
Electrical: _____
Insulation: _____
Plumbing: _____
Mechanical: 17-50040757
MFG Home: _____

ADDRESS . . : 1802 NC 27 E
 CONTRACTOR : TODD WADDELL CONSTRUCTION INC
 OWNER . . : MADRIGAL RANDALL
 PARCEL . . : 07-0680- - -0017- -06-
 APPL NUMBER: 17-50040757 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : T/S: 02/16/2017 10:51 AM JBROCK ----
 AT THE INTERS. OF NC 27E & LESLIE
 CAMPBELL
 PREMISE#18973437

SUBDIV:
 PHONE : (919) 369-7955
 PHONE :

STRUCTURE: 000 000 69X69 4BDR CRAWL W/ GARAGE

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 4000000.00
 SEPTIC - EXISTING? : NEW TANK

PROPOSED USE : SFD
 WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	5/16/17 5/16/17	DT AP	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002971885 T/S: 05/12/2017 09:58 AM LBENNETT ----- T/S: 05/16/2017 01:59 PM DETAYLOR -----
A814 01	6/08/17 6/08/17	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002981835 1802 NC 27 E LILLINGTON 27546 T/S: 06/08/2017 09:13 AM SBENNETT -----
B103 01	6/08/17 6/08/17	JLP AP	R*BLDG FOUND & TEMP SVC POLE TIME: 17:00 VRU #: 002981819 T/S: 06/07/2017 09:40 AM LBENNETT ----- T/S: 06/08/2017 02:27 PM JPERRY -----
B105 01	7/03/17 7/03/17	JLP AP	R*OPEN FLOOR VRU #: 002992550 T/S: 07/03/2017 01:47 PM JPERRY -----
R425 01	8/11/17 8/11/17	DT DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003011152 T/S: 08/10/2017 02:55 PM LLUCAS ----- T/S: 08/11/2017 12:52 PM DETAYLOR ----- Trade work not complete, okay to drop plumbing tests and side
R425 02	8/14/17 8/14/17	DT DA	FOUR TRADE ROUGH IN VRU #: 003011626 T/S: 08/14/2017 03:07 PM DETAYLOR ----- Install air barrier under stair landing Install nail guard for 3 inch drain at top plate in laundry Rodent proof spare bath tub Okay to insulate
I129 01	8/22/17 8/22/17	DT AP	R*INSULATION INSPECTION VRU #: 003015276 T/S: 08/22/2017 11:36 AM DETAYLOR -----
R425 03	8/22/17 8/22/17	DT AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003015708 T/S: 08/21/2017 02:45 PM BPETRICH ----- T/S: 08/22/2017 11:36 AM DETAYLOR -----
H824 01	11/30/17 11/30/17	AC AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 003060779 T/S: 12/01/2017 10:27 AM KHINSON ----- T/S: 12/01/2017 10:27 AM KHINSON -----
E209 01	12/01/17 12/05/17	DT AP	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 003060134 T/S: 11/30/2017 12:11 PM LLUCAS ----- PLEASE CALL RANDALL WHEN ON THE WAY (919) 279-7177
R429 01	12/28/17 <u>12/28/17</u>	TI <u>APDT</u>	FOUR TRADE FINAL VRU #: 003070606 VOICE MESSAGE LEFT