

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:** ✓

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Name: Cumberland Homes Inc

Address: 175 Furrak-Sloan Way

Permit Numbers

Building: _____

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: _____

17-500 41143

Date: 12-13-17

Building Official: Ke Stall

ADDRESS : 175 FARRAH-SHEA WAY
CONTRACTOR : CUMBERLAND HOMES INC
OWNER : BARCO DEVELOPMENT INC
PARCEL : 04-0662- - -0024- -09-
APPL NUMBER: 17-50041143 CP NEW RESIDENTIAL (SFD)
DIRECTIONS : T/S: 04/11/2017 11:13 AM JBROCK ----
210 TOWARDS ANGIER L ONTO HARNETT
CENTRAL RD R INTO S/D L ONTO FARRAH
SHEA WAY LOT IS ON L - LOT 5
T/S: 11/29/2017 02:41 PM BPETRICH --
PREMISE 88073360 CALLED IN PERM SERVICE
11/29 2:45P

SUBDIV: BRIAN KEITH MEADOW 25LOTS
PHONE : (910) 892-4345
PHONE :

STRUCTURE: 000 000 61X47 4BDR CRAWL W/ GARAGE/PATIO/SCRPORC

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 4000000.00
SEPTIC - EXISTING? : NEW TANK
PROPOSED USE : SFD
WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	6/09/17 6/09/17	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002982676 175 FARRAR-SHEA WAY ANGIER 27501 T/S: 06/09/2017 09:43 AM SBENNETT -----
B101 01	6/09/17 6/09/17	JLP AP	R*BLDG FOOTING / TEMP SVC POLE TIME: 17:00 VRU #: 002982668 T/S: 06/08/2017 01:36 PM BPETRICH ----- TSP ALSO T/S: 06/09/2017 02:10 PM JPERRY ----- Need premises number.
B103 01	6/28/17 6/28/17	JLP AP	R*BLDG FOUND & TEMP SVC POLE VRU #: 002990307 T/S: 06/28/2017 01:53 PM JPERRY -----
B105 01	7/28/17 7/28/17	JLP AP	R*OPEN FLOOR TIME: 17:00 VRU #: 003005162 T/S: 07/27/2017 04:25 PM LLUCAS ----- T/S: 07/28/2017 01:43 PM JPERRY -----
R425 01	8/29/17 8/29/17	JLP DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003018215 T/S: 08/28/2017 12:08 PM JBROCK ----- 1-Head test down. 2-Missing stud column in bathroom 3. 3-nail door frame at entrance to bedroom 3. 4-Get damaged girder in bedroom 3 engineered.
R425 02	9/13/17 9/13/17	BS AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003023900 T/S: 09/12/2017 09:53 AM BPETRICH ----- T/S: September 13, 2017 11:59 AM BSUTTON -----
R125 01	9/14/17 9/14/17	BS AP	ONE TRADE ROUGH IN TIME: 17:00 VRU #: 003024502 T/S: 09/13/2017 10:13 AM LLUCAS ----- STONE PREP T/S: September 14, 2017 12:23 PM BSUTTON ----- Inspected by me at rough in redo on 09/13/2017
I129 01	9/18/17 9/18/17	JLP AP	R*INSULATION INSPECTION TIME: 17:00 VRU #: 003025483 T/S: 09/14/2017 01:35 PM JBROCK ----- T/S: 09/18/2017 03:22 PM JPERRY -----
H824 01	10/26/17 10/26/17	JM AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 003046067 T/S: 10/27/2017 11:02 AM KHINSON ----- T/S: 10/27/2017 11:02 AM KHINSON -----
E209 01	11/27/17 11/27/17	BS AP	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 003057684 T/S: 11/22/2017 01:31 PM BPETRICH -----

ADDRESS : 175 FARRAH-SHEA WAY
CONTRACTOR : CUMBERLAND HOMES INC
OWNER : BARCO DEVELOPMENT INC
PARCEL : 04-0662- - -0024- -09-
APPL NUMBER: 17-50041143 CP NEW RESIDENTIAL (SFD)

SUBDIV: BRIAN KEITH MEADOW 25LOTS
PHONE : (910) 892-4345
PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
			T/S: November 27, 2017 12:53 PM BSUTTON ----- Need a premise number
R429 01	12/11/17	MC	FOUR TRADE FINAL TIME: 17:00 VRU #: 003064243
	12/11/17	DA	T/S: 12/08/2017 11:00 AM JBROCK ----- T/S: 12/11/2017 03:58 PM MCOOK ----- 1. seal over to coach lights all outside 2. install vehicle protection for water heater 3. sel ll penetrations in garage walls and ceilings and water heater 4. install child safty locks on all windows where required 5. label main water shut off 6. seal jambs around attic access 7. complete grade around house 8. back deck at fireplace not properly supported at each ends 9. back deck 1st step to high 10. install acp for clean out at crawl access an dproperly cover 11. remove debris from crawl 12. seal around low voltage wires at panel
R429 02	12/13/17	TI	FOUR TRADE FINAL TIME: 17:00 VRU #: 003065109
	<i>12-13</i>	<i>TI</i>	T/S: 12/11/2017 03:29 PM JBROCK -----

----- COMMENTS AND NOTES -----