

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Name: CEBCO

Address: 320 Cumming Rd

Date: 11/16/17

Building Official: [Signature]

Permit Numbers

Building: _____

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: _____

50041397


ADDRESS : 320 CUMMINGS RD SUBDIV:
 CONTRACTOR : CEBCO CONSTRUCTION INC PHONE : (910) 893-3331
 OWNER : KNIGHT JOHN C & KIMBERLY A PHONE :
 PARCEL : 13-0621- - -0007- -01-
 APPL NUMBER: 17-50041392 CP NEW RESIDENTIAL (SFD)
 DIRECTIONS : HWY 421 N TURN LEFT ONTO RAVEN ROCK RD
 - TAVEL 2 MILES AND TURN RIGHT ONOT
 BROWN RD - TRAVEL 1 MILE TURN RIGHT
 ONOT CUMMINGS RD - PROPERTY ABOUT 3RD
 OF MILE ON THE RIGHT

STRUCTURE: 000 000 51X70 3BDR W/GARAGE W/DECK CRAWL BONUS

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : NEW WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	8/02/17	TSG	R*BLDG FOOTING / TEMP SVC POLE VRU #: 003006605
	8/02/17	AP	T/S: 08/02/2017 02:58 PM SGUY -----
A814 01	8/02/17	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003007044
	8/02/17	AP	320 CUMMINGS RD LILLINGTON 27546 T/S: 08/02/2017 10:20 AM SBENNETT -----
B103 01	8/10/17	JLP	R*BLDG FOUND & TEMP SVC POLE VRU #: 003010244
	8/10/17	AP	T/S: 08/10/2017 02:18 PM JPERRY -----
B105 01	9/06/17	TSG	R*OPEN FLOOR VRU #: 003021358
	9/06/17	AP	T/S: 09/06/2017 03:01 PM SGUY -----
R425 01	10/09/17	TSG	FOUR TRADE ROUGH IN VRU #: 003035566
	10/09/17	DA	1-INSTALL STUD COLOUMS AS INDICATED ON THE LAY OUT PAGE. 2-ADDRESS REAR DOOR HEADER AND TRIPLE TRUSS LOAD ON THIS HEADER. 3-SEAL SUB FLOOR AT FIRST FLOOR TUB DRAIN.
I129 01	10/16/17	TSG	R*INSULATION INSPECTION TIME: 17:00 VRU #: 003039658
	10/16/17	AP	T/S: 10/16/2017 09:32 AM JBROCK -----
R425 02	10/16/17	TSG	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003039674
	10/16/17	AP	T/S: 10/16/2017 09:32 AM JBROCK -----
H824 01	10/26/17	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 003046059
	10/26/17	AP	T/S: 10/27/2017 10:56 AM KHINSON ----- T/S: 10/27/2017 10:57 AM KHINSON -----
E209 01	11/13/17	TSG	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 003051299
	11/13/17	AP	T/S: 11/08/2017 12:47 PM LLUCAS -----
R429 01	11/16/17	TI	FOUR TRADE FINAL VRU #: 003053554



COMMENTS AND NOTES

1- Permits closed
 2

- 1- Open low screen
- 2- Laundry sink attached + seal
- 3- Install panel cover
- 4- Seal marble top
- 5- attach small bath vanity
- 6- attach stool storage for blocks
- 7- Seal around pipe under kitchen sink
- 8- Install cover on out let box after
- 9- Install in case
- 10- Ground fault + request at screen panel
- 11-