

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

**Permit Numbers**

Name: Hoxington Daniel M

Building: \_\_\_\_\_

Electrical: \_\_\_\_\_

Address: 2039 Mt Pisgah Church Rd

Insulation: \_\_\_\_\_

Plumbing: \_\_\_\_\_

Mechanical: \_\_\_\_\_

MEG Home: \_\_\_\_\_

Date: 5/2/18

Building Official: [Signature]

5042071

ADDRESS : 2039 MT PISGAH CHURCH RD  
 CONTRACTOR : THOMAS CLIFFORD STEVE JR  
 OWNER : HARRINGTON DANIEL M  
 PARCEL : 13-9690- - -0028- -02-  
 APPL NUMBER: 17-50042071 CP NEW RESIDENTIAL (SFD)  
 DIRECTIONS : T/S: 08/16/2017 03:29 PM JBROCK ----  
 TAKE 421 N TURN ON MT PISGAH CHURCH RD  
 LOT ON LEFT  
 ENVIRONMENTAL CALLED IN  
 9/7/17LL..CONF#023820

STRUCTURE: 000 000 40X50 3BDR 2BA CRAWL W/ GARAGE  
 FLOOD ZONE : FLOOD ZONE X  
 # BEDROOMS : 3000000.00  
 SEPTIC - EXISTING? : NEW TANK  
 SUBDIV: DANIEL M HARRINGTON  
 PHONE : (919) 906-4069  
 PROPOSED USE : SFD  
 WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP \* SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	10/03/17	TSG	R*BLDG FOOTING / TEMP SVC POLE VRU #: 003032596
	10/03/17	AP	T/S: 10/03/2017 03:10 PM SGUY -----
A814 01	10/03/17	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003032927
	10/04/17	AP	2039 MT PISGAH CHURCH RD BROADWAY 27505 T/S: 10/04/2017 10:16 AM SBENNETT -----
B103 01	10/19/17	TSG	R*BLDG FOUND & TEMP SVC POLE VRU #: 003041032
	10/19/17	AP	T/S: 10/19/2017 02:06 PM SGUY -----
B113 01	10/27/17	TSG	R*BLDG WATER/DAMP PROOFING TIME: 17:00 VRU #: 003045291
	10/27/17	AP	T/S: 10/26/2017 12:53 PM LLUCAS ----- T/S: 10/27/2017 03:46 PM DJOHNSON -----
B105 01	11/30/17	TSG	R*OPEN FLOOR VRU #: 003059102
	11/30/17	AP	T/S: 11/30/2017 09:30 AM SGUY -----
R425 01	1/24/18	TSG	FOUR TRADE ROUGH IN VRU #: 003079340
	1/24/18	DA	1- install flashing on front porch and at rear area to be concreted. ok to insulate
I129 01	1/26/18	TSG	R*INSULATION INSPECTION VRU #: 003080579
	1/26/18	AP	T/S: 01/26/2018 02:48 PM SGUY -----
R425 02	1/26/18	TSG	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003081346
	1/26/18	AP	T/S: 01/25/2018 03:02 PM LLUCAS ----- T/S: 01/26/2018 02:48 PM SGUY -----
H824 01	3/29/18	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 003109295
	3/29/18	AP	T/S: 04/02/2018 10:47 AM KHINSON ----- T/S: 04/02/2018 10:48 AM KHINSON -----
E209 01	4/19/18	TSG	R*ELEC TEMP POWER CERT VRU #: 003116185
	4/19/18	AP	
R429 01	4/26/18	TSG	FOUR TRADE FINAL VRU #: 003119128
	4/26/18	DA	1-attic pull down not long enough 2-broken window in master bath 3-cover sewer line min 3" soil. 4-repair insulation left side of craw door.
R429 02	5/02/18	AI	FOUR TRADE FINAL VRU #: 003121348

----- COMMENTS AND NOTES -----