

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: ~~SFD~~ - SFD _____

Name: Wynn Construction Inc _____

Address: 416 Wildlife Bridge Ct. _____

Spring Lake N.C. 28390 _____

Date: 5-25-2018

Building Official: [Signature]

Permit Numbers

Building: 17-50042168

Electrical: " "

Insulation: " "

Plumbing: " "

Mechanical: " "

MFG-Home: _____

ADDRESS . . : 46 WILDLIFE BRIDGE CT SUBDIV: ACC CROSSING PH8 SECT2A 21LTS
CONTRACTOR : WYNN CONSTRUCTION, INC. PHONE : (919) 528-1347
OWNER . . . : ANDERSON CREEK PARTNERS LP PHONE :
PARCEL . . . : 01-0535-26- -0100- -18-
APPL NUMBER: 17-50042168 CP NEW RESIDENTIAL (SFD)
DIRECTIONS : T/S: 08/29/2017 03:44 PM JBROCK -----
ANDERSON CREEK CROSSING #126

STRUCTURE: 000 000 37X42 4BDR MONO W/ GARAGE & COV BACK POR

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 4000000.00 PROPOSED USE : SFD
SEPTIC - EXISTING? : SEWER WATER SUPPLY : COUNTY

PERMIT: CPSF 00 CP * SFD

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	10/27/17 10/26/17	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003044880 46 WILDLIFE BRIDGE CT SPRING LAKE 28390 T/S: 10/26/2017 09:39 AM SBENNETT -----
E207 01	10/27/17 10/27/17	JH AP	R*ELEC TEMP SERVICE POLE TIME: 17:00 VRU #: 003044922 T/S: 10/25/2017 04:10 PM LLUCAS -----
P309 01	10/27/17 10/27/17	JH AP	R*PLUMB UNDER SLAB TIME: 17:00 VRU #: 003044898 T/S: 10/25/2017 04:09 PM LLUCAS -----
M305 01	11/03/17 11/03/17	TSG AP	R*PLUMB SEWER CONNECTION TIME: 17:00 VRU #: 003048840 T/S: 11/02/2017 01:07 PM BPETRICH ----- T/S: 11/03/2017 03:05 PM LLUCAS -----
P307 01	11/03/17 11/03/17	TSG AP	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 003048832 T/S: 11/02/2017 01:07 PM BPETRICH ----- T/S: 11/03/2017 03:05 PM LLUCAS -----
B114 01	11/06/17 11/06/17	JH DA	R*BLDG MONO SLAB/TEMP SVC POLE TIME: 17:00 VRU #: 003048865 T/S: 11/02/2017 01:07 PM BPETRICH ----- NOT READY -----
B114 02	11/07/17 11/07/17	JH AP	R*BLDG MONO SLAB/TEMP SVC POLE TIME: 17:00 VRU #: 003050077 T/S: 11/06/2017 11:56 AM DJOHNSON -----
B104 01	12/11/17 12/11/17	JB AP	R*FOUND & SETBACK VERIF SURVEY TIME: 17:00 VRU #: 003064631 T/S: 12/11/2017 09:09 AM JBROCK -----
R425 01	12/13/17 12/13/17	JH DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003065877 T/S: 12/12/2017 11:02 AM LLUCAS ----- 1)Missing structural nail over electrical panel in garage.2)Anchor bolts each end of front & back doors And fire box.3)Missing nails in floor truss hangers in breakfast area & replace bent nails.4)Fasten toilet flanges per code.5)Missing hanger in half bath on floor truss.6)Nail osb on end wall in back left bedroom.7)Need 10psi on gas line test. DO NOT INSULATE OR SIDE
R425 02	12/15/17 12/15/17	JH AP	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003067006 T/S: 12/14/2017 08:40 AM LLUCAS -----
I129 01	12/19/17 12/19/17	JH AP	R*INSULATION INSPECTION TIME: 17:00 VRU #: 003068301 T/S: 12/18/2017 09:54 AM JBROCK -----

ADDRESS . . : 46 WILDLIFE BRIDGE CT SUBDIV: ACC CROSSING PH8 SECT2A 21LTS
CONTRACTOR : WYNN CONSTRUCTION, INC. PHONE : (919) 528-1347
OWNER . . : ANDERSON CREEK PARTNERS LP PHONE :
PARCEL . . : 01-0535-26- -0100- -18-
APPL NUMBER: 17-50042168 CP NEW RESIDENTIAL (SFD)

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R125 01	1/17/18 1/19/18	JH AP	ONE TRADE ROUGH IN TIME: 17:00 VRU #: 003076536 T/S: 01/16/2018 08:24 AM LLUCAS ----- STONE PREP
E209 01	2/08/18 2/08/18	JH DA	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 003086428 T/S: 02/06/2018 03:51 PM BPETRICH ----- Missing breaker at AHU in attic
E209 02	2/09/18 2/09/18	JH AP	R*ELEC TEMP POWER CERT TIME: 17:00 VRU #: 003087400 T/S: 02/08/2018 11:47 AM JBROCK -----
R429 01	5/04/18 5/04/18	JH DA	FOUR TRADE FINAL TIME: 17:00 VRU #: 003123015 T/S: 05/03/2018 10:10 AM LLUCAS ----- 1)6" from untreated wood to grade.2)Patch hole behind stove.3)AC needs to sit on grade.
R429 02	<u>5/25/18</u> <i>S 25/18</i>	<u>TI</u> <i>APBS</i>	FOUR TRADE FINAL TIME: 17:00 VRU #: 003131612 T/S: 05/23/2018 01:39 PM JBROCK -----

----- COMMENTS AND NOTES -----