

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: RESIDENTIAL

Name: Michael Anderson Homes

Address: 556 Victoria Hills Dr.

Date: 6/19/18

Building Official: [Signature]

**Permit Numbers**

Building: 17-50042413

Electrical: 11

Insulation: 11

Plumbing: 11

Mechanical: 11

MFG Home: \_\_\_\_\_

ADDRESS : 556 VICTORIA HILLS DR S SUBDIV: VICTORIA HILLS  
 CONTRACTOR : MICHAEL ANDERSON HOMES INC PHONE : (919) 552-1790  
 OWNER : WARD EVELYN PHONE :  
 PARCEL : 08-0653-01- -0105- -26-  
 APPL NUMBER: 17-50042413 CP NEW RESIDENTIAL (SFD)  
 DIRECTIONS : T/S: 09/28/2017 01:46 PM JBROCK ----  
 401 N TURN R ON LAFAYETTE RD TURN R IN  
 VICTORIA HILLS DR S LOT IS AT END OF ST  
 PREMISE#56001692  
 CALLED IN PREMISE# 12/13/17 LLUCAS ----  
 LAND NOTES : LXMN 2/27/03 LOT 94

**STRUCTURE: 000 000 39.4X59.10 3BR 2.5BA W/GARAGE & SCR POR**  
 FLOOD ZONE : FLOOD ZONE X  
 # BATHS : 2.5 # BEDROOMS : 3000000.00  
 PROPOSED USE : SFD SEPTIC - EXISTING? : NEW TANK  
 WATER SUPPLY : COUNTY

**PERMIT: CPSF 00 CP \* SFD**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
B101 01	12/06/17 12/06/17	BS AP	R*BLDG FOOTING / TEMP SVC POLE VRU #: 003062296 T/S: December 06, 2017 09:11 AM BSUTTON ---- Need a premise number for tpole
A814 01	12/18/17 12/18/17	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003068030 556 VICTORIA HILLS DR S FUQUAY VARINA 27526 T/S: 12/18/2017 08:27 AM SBENNETT ----
B103 01	12/19/17 12/19/17	MC AP	R*BLDG FOUND & TEMP SVC POLE VRU #: 003068049 T/S: 12/19/2017 02:33 PM MCOOK ----
B105 01	1/31/18 1/31/18	MC AP	R*OPEN FLOOR TIME: 17:00 VRU #: 003082658 T/S: 01/30/2018 08:49 AM JBROCK ---- T/S: 01/31/2018 02:22 PM MCOOK ----
R425 01	3/08/18 3/08/18	MC DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003098829 T/S: 03/07/2018 11:02 AM BPETRICH ---- T/S: 03/08/2018 03:00 PM MCOOK ---- 1. complete roof and install plumbing boots 2.install blocking for gb wall on plans 3. install front and back porch post and attachments 4. air test low 5.label drier vent developed length. ok to side ,ok to insulate when roof complete
I129 01	3/14/18 3/14/18	MC DA	R*INSULATION INSPECTION VRU #: 003101155 VOICE MESSAGE LEFT T/S: 03/14/2018 03:31 PM MCOOK ---- 1. install ok can not pass until frame passes
R425 02	3/14/18 3/14/18	MC DA	FOUR TRADE ROUGH IN TIME: 17:00 VRU #: 003101383 T/S: 03/13/2018 02:54 PM LLUCAS ---- T/S: 03/14/2018 03:23 PM MCOOK ---- 1.gb wall blocking still not installed 2. front and back porch post and attachment not installed 3. insulation install ok can not pass until frame passes
I129 02	4/12/18 4/12/18	BS AP	R*INSULATION INSPECTION VRU #: 003113206 column attachments at top and bottom on front and back porches we used 4 inch structural screws in wood attachments T/S: April 12, 2018 04:01 PM BSUTTON ----

ADDRESS : 556 VICTORIA HILLS DR S  
CONTRACTOR : MICHAEL ANDERSON HOMES INC  
OWNER : WARD EVELYN  
PARCEL : 08-0653-01- -0105- -26-  
APPL NUMBER: 17-50042413 CP NEW RESIDENTIAL (SFD)

SUBDIV: VICTORIA HILLS  
PHONE : (919) 552-1790  
PHONE :

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
R425 03	4/12/18 4/12/18	BS AP	FOUR TRADE ROUGH IN VRU #: 003113198 column attachments at top and bottom on front and back porches we used 4 inch structural screws in wood attachments T/S: April 12, 2018 04:01 PM BSUTTON -----
H824 01	4/19/18 4/19/18	AC AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 003117017 T/S: 04/20/2018 10:55 AM KHINSON ----- T/S: 04/20/2018 10:55 AM KHINSON -----
M305 01	5/09/18 5/09/18	MC AP	R*PLUMB SEWER CONNECTION TIME: 17:00 VRU #: 003124997 T/S: 05/08/2018 11:15 AM JBROCK ----- T/S: 05/09/2018 03:30 PM MCOOK -----
P307 01	5/09/18 5/09/18	MC AP	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 003125002 T/S: 05/08/2018 11:15 AM JBROCK ----- T/S: 05/09/2018 03:30 PM MCOOK -----
R429 01	6/13/18 6/13/18	MC DA	FOUR TRADE FINAL VRU #: 003138526 I'll have it unlocked and ready by 8:30am Thank you, Michael T/S: 06/13/2018 03:27 PM MCOOK ----- 1. front hand rails to low 34 to 38 2. back deck porch missing x braceing 3. max ocp for crawl heat is 45 ,60 installed
R429 02	6/19/18 <u>        </u>	TI <u>    AP    </u>	FOUR TRADE FINAL TIME: 17:00 VRU #: 003141504 T/S: 06/18/2018 11:14 AM BPETRICH -----

----- COMMENTS AND NOTES -----