

County of Harnett
Building Inspections Department
Planning Services

Certificate of Compliance: **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Permit Numbers

Name: James Anderson

Building: _____

Electrical: _____

Address: 12665 AC 210 S

Insulation: _____

Plumbing: _____

Mechanical: _____

Date: 8-3-12

Building Official: _____

MFG Home: 12-50028695

James Hall

Expires 11-3-12

ADDRESS : 12665 NC 210 S SUBDIV:
 CONTRACTOR : MCMILLIAN PROPERTIES, LLC PHONE : (910) 843-9121
 OWNER : ANDERSON JAMES R JR PHONE :
 PARCEL : 01-0524- - -0018- -08-
 APPL NUMBER: 12-50028695 CP MANUFACTURED HOME RA20R/RA20M CRITERIA
 DIRECTIONS : T/S: 04/11/2012 02:11 PM JBROCK ----
 TAKE HWY 210 FORM LILLINGTON HEADING S
 GO APPROX 12 MILES AFTER YOU PASS
 BETHEL BAPTIST RD ON LEFT PROPERTY WILL
 BE ON LEFT RIGHT BEFORE YOU REACH
 RAMBEAUT RD

STRUCTURE: 000 000 28X64 3BR NO DECKS OR PORCHES
 FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3.00 MOBILE HOME YEAR : 1997.00
 PROPOSED USE : DWMH SEPTIC - EXISTING? : YES
 WATER SUPPLY : COUNTY

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
T501 01	5/04/12 5/04/12	JH DA	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002223444 T/S: 05/03/2012 01:03 PM DJOHNSON ----- 1)Home is a elevated home per code you need a engineer letter for more than 1/4 of the piers being over 36".2)Need drain line test on drain lines.3)Bond frames together @ end of home.4)Need to fill all holes in pannel bottom & front @ breakers.5)Need 2 ground rods @ meter & a grounding bar for phone & cable.
T501 02	6/26/12 6/26/12	DT DA	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002243616 T/S: 06/26/2012 09:37 AM DETAYLOR ----- Cross strapping can not be in contact with piers Longitudinal straps required 2 at each end of each section of home. These are the requirements of the engineer
T501 03	6/29/12 6/29/12	DT AP	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002245801 T/S: 06/29/2012 10:58 AM DETAYLOR -----
T507 01	7/17/12 7/17/12	JH DA	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002252914 T/S: 07/16/2012 02:27 PM VBROWN ----- THIS IS FOR CERTIFICATE OF COMPLIANCE AND IS GOOD FOR 90 DAYS. CUSTOMER STILL HAS TO PUT UP UNDERPINNING. Missing light fixtures throughout house. Missing receptacle in master bathroom. Attach light on front porch & caulk.
A814 01	7/18/12 7/19/12	TW AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002252930 T/S: 07/16/2012 02:34 PM VBROWN ----- 12665 NC 210 S SPRING LAKE 28390 T/S: 07/19/2012 04:29 PM TWARD -----
T507 02	8/03/12 <i>8-3-12</i>	TI <i>APJH</i>	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002260446 THIS IS FOR CERTIFICATE OF COMPLIANCE AND IS GOOD FOR 90 DAYS. CUSTOMER STILL HAS TO DO THE UNDERPINNING.

COMMENTS AND NOTES