



Permit Inspections

Harnett County

Permit Number: **CSBR12-50029383**

Description: **30X60 PERSONAL WORKSHOP**

Applied: **7/16/2012**

Approved:

Site Address: **1959 BYRDS POND RD**

Issued: **7/16/2012**

Finalized: **12/4/2012**

City, State Zip Code: **ERWIN, NC 28339**

Status: **CERTIFICATE OF OCCUP**

Applicant: **MASSEY JERRY L**

Parent Permit:

Owner: **MASSEY JERRY L**

Parent Project:

Contractor: **<NONE>**

Details:

30X60 PERSONAL WORKSHOP COMMENTS: T/S: 07/16/2012 12:41 PM DJOHNSON -- 401 SOUTH TO BYRD MILL RD TURN RIGHT THEN GO APPROX 2.5 MILES HOME ON LEFT. PREMISE # 24925510

LIST OF INSPECTIONS

SEQ ID	SCHEDULED DATE	COMPLETED DATE	TYPE	INSPECTOR	RESULT	REMARKS
	8/6/2012	7/25/2012	ENVIR. HLTH. CONFIRMATION	Unassigned	APPROVED	
Notes: T/S: 07/26/2012 11:34 AM SSTEWART -----						
	8/28/2012	8/28/2012	R BLDG FOOTING / TEMP SVC POLE	Unassigned	DISAPPROVED	
Notes: T/S: 08/24/2012 04:32 PM VBROWN ----- THIS IS A MONO SLAB INSPECTION Footing for mono slab needs to be 12"from the grade to the bottom of the footing.						
	8/29/2012	8/29/2012	R BLDG FOOTING / TEMP SVC POLE	Unassigned	APPROVED	
Notes: -----						
	11/1/2012	11/1/2012	R ELEC ABOVE CEILING	Unassigned	APPROVED	
Notes: -----						
	11/26/2012	11/26/2012	TWO TRADE FINAL	Unassigned	DISAPPROVED	
Notes: T/S: 11/26/2012 01:32 PM KSLATTUM ----- 1. You cannot parallel your neutral and ground wires. Put neutral to one bar and ground to the other. Disconnect the tie bar and use bonding screw on ground bar. 2. Need gfci protection on receptacles.						
	12/4/2012	12/4/2012	TWO TRADE FINAL	Unassigned	APPROVED	
Notes: T/S: 12/03/2012 11:10 AM VBROWN -----						