

64-030

# PROPANE SAFETY SHEET

Service Date 9-26-23 County Harnett  
 Account Number \_\_\_\_\_ Directions 421 to Erwin Rt  
 Name Jeffry Sauceman on Vernell Rd, Rt on  
 Address 3131 Raymond Avery Rd Erwin Raymond Avery Rd Howe  
Po 727 Erwin NC 28339 Getsmoinow on left  
 Telephone: (Home) \_\_\_\_\_ Closest Customer \_\_\_\_\_  
 (Office) \_\_\_\_\_ (Cell) 919-820-0191

APPLIANCE TYPE	WORK DESCRIPTION
Generator	Set 250 Tank cap line from tank to
Water	Generator hooked up with leak test
30 VACU	at 9:00 AM 11:40-11:50 NO LEAKS
3396/HG1646	found no system also tied
BACK	leg line in also no leak
depico	<b>McLamb's LP Gas &amp; Supply</b>
yes	3469 NC 242 South
N/A	Benson, NC 27504
yes	(919) 894-3842
N/A	
N/A	
N/A	info@mclambslpgas.com

TANK OWNED BY (Check One): Company  Customer \_\_\_\_\_  
 The customer acknowledges that he/she 1) knows how to turn off gas in emergencies, 2) has smelled and/or detected propane odor, 3) has received other safety instructions, 4) understands any gas problems and corrections, and 5) is satisfied with the work performed and (6) that the customer acknowledges tank ownership as indicated above. The serviceman acknowledges that he/she 1) performed odor test, 2) performed leak test and pressure test, and 3) has given the customer safety instructions.

Customer Signature Jerry A. Sauceman Serviceman Signature Stan Phillips

TANK SPECIFICS/CONDITION:

SIZE	SERIAL #	MFG.	MFG. DATE	LEGAL LOCATION	TANK CONDITION	RELIEF VALVE COND.	FITTINGS LEAK TEST
250	03965	TRINITY	1978	yes	OK	OK	yes

PIPING/REGULATOR OPERATION/CONDITION:

REGULATOR TYPE	PIPING MATERIAL	PIPING SIZE	REGULATOR DATE CODE	MFG./MODEL	REGULATOR VENT PROTECT.
Int. Two-Stage					
1st Stage	Copper	1/2	0323	FISHER R2200AT	Downward
2nd Stage	Copper	1/2	13-23	FISHER R652CFF	Downward

SYSTEM LEAK TEST (Lock up pressure):

REGULATOR TYPE	MEASURED START PRESSURE (w.c.)	MEASURED END PRESSURE (w.c.)	TIME HELD IN MINUTES	SYSTEM CHECK (OK)	REMARKS
Int. Two-Stage					
1st Stage					
2nd Stage	9"wc	9"wc	11:40-11:50	OK	NA
2nd Stage regulator pressure with all appliances running: _____ inches w.c.					

Piping Test for New Construction: 1st Stage 50 psig, 2nd Stage and Integral Two-Stage 10 psig, 10-minute minimum  
 Lock up pressure should not exceed 14 inches w.c.  
Working Pressure Requirement: Working pressure should not fall below 10 inches w.c. or manufacturers recommendations