

Harnett County

INSPECTOR: IVR

DATE 6/05/09

ADDRESS : 1040 ROBERTS RD SUBDIV:
 CONTRACTOR : C 1. MOBILE HOME MOVERS PHONE : (910) 273-8047
 OWNER : GLENN RICKY & OKY PHONE : (919) 356-0804
 PARCEL : 03-9586- - -0072- - -
 APPL NUMBER: 09-50021776 CP MANUFACTURED HOME RA20R/RA20M CRITERIA
 DIRECTIONS : HWY 27 TO BUFFALO LAKE RD TURN LEFT
 TURN RIGHT ON ROBERTS RD STAY ON
 ROBERTS UNTIL PAVEMENT ENDS PROPERTY IS
 APPROX 200 YRDS PASSED THE WHITE HOUSE
 ON RIGHT SIDE JB

STRUCTURE: 000 000 44X26 3BDR DWMH
 FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3.00 MOBILE HOME YEAR : 1989.00
 PROPOSED USE : DWMH SEPTIC - EXISTING? : NEW
 WATER SUPPLY : COUNTY

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
T501 01	6/05/09	TI	R*MOBILE HOME FOUND./ M. WALL VRU #: 001777408
	<u>6-5-9</u>	<u>DA-MR</u>	

----- COMMENTS AND NOTES -----

HARNETT COUNTY

Building Inspections Dept.

108 E. Front St.

Lillington, NC 27546

910-893-7525

DO NOT REMOVE

DATE: 06-05-09

PERMIT# 09-50021776

ADDRESS: 1040 roberts rd.

1. provide the required sewer pipe installation and water test.
2. Bond the two halves together at end per code with #8 copper

VIOLATIONS:

- 1.

Harnett County Building Department

Mike Rearic cell# (910) 984- 4772

ADDRESS : 1040 ROBERTS RD SUBDIV:
CONTRACTOR : C 1 MOBILE HOME MOVERS PHONE : (910) 273-8047
OWNER : GLENN RICKY & OKY PHONE : (919) 356-0804
PARCEL : 03-9586- - -0072- - -
APPL NUMBER: 09-50021776 CP MANUFACTURED HOME RA20R/RA20M CRITERIA
DIRECTIONS : HWY 27 TO BUFFALO LAKE RD TURN LEFT
TURN RIGHT ON ROBERTS RD STAY ON
ROBERTS UNTIL PAVEMENT ENDS PROPERTY IS
APPROX 200 YRDS PASSED THE WHITE HOUSE
ON RIGHT SIDE JB

STRUCTURE: 000 000 44X26 3BDR DWMH
FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 3.00 MOBILE HOME YEAR : 1989.00
PROPOSED USE : DWMH SEPTIC - EXISTING? : NEW
WATER SUPPLY : COUNTY

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
T501 01	6/05/09 6/05/09	MR DA	R*MOBILE HOME FOUND./ M. WALL VRU #: 001777408 install drain piping and provide the required test bond the two sections together (electrically)
H824 01	6/24/09 6/24/09	OT AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 001786698 T/S: 06/25/2009 10:34 AM SSTEWARD ----- T/S: 06/25/2009 10:34 AM SSTEWARD -----
T501 02	6/30/09 <u>6-30-9</u>	TI AP-MR	R*MOBILE HOME FOUND./ M. WALL VRU #: 001788264

----- COMMENTS AND NOTES -----

ADDRESS : 1040 ROBERTS RD SUBDIV:
 CONTRACTOR : C 1 MOBILE HOME MOVERS PHONE : (910) 273-8047
 OWNER : GLENN RICKY & OKY PHONE : (919) 356-0804
 PARCEL : 03-9586- - -0072- - -
 APPL NUMBER: 09-50021776 CP MANUFACTURED HOME RA20R/RA20M CRITERIA
 DIRECTIONS : HWY 27 TO BUFFALO LAKE RD TURN LEFT
 TURN RIGHT ON ROBERTS RD STAY ON
 ROBERTS UNTIL PAVEMENT ENDS PROPERTY IS
 APPROX 200 YRDS PASSED THE WHITE HOUSE
 ON RIGHT SIDE JB

STRUCTURE: 000 000 44X26 3BDR DWMH

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3.00 MOBILE HOME YEAR : 1989.00
 PROPOSED USE : DWMH SEPTIC - EXISTING? : NEW
 WATER SUPPLY : COUNTY

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
T501 01	6/05/09	MR	R*MOBILE HOME FOUND./ M. WALL VRU #: 001777408
	6/05/09	DA	install drain piping and provide the required test bond the two sections together (electrically)
H824 01	6/24/09	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 001786698
	6/24/09	AP	T/S: 06/25/2009 10:34 AM SSTEWARD ----- T/S: 06/25/2009 10:34 AM SSTEWARD -----
T501 02	6/30/09	MR	R*MOBILE HOME FOUND./ M. WALL VRU #: 001788264
	6/30/09	AP	T/S: 06/30/2009 01:44 PM MREARIC -----
A814 01	6/30/09	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001789148
	6/30/09	AP	1014 roberts rd ----- sanford 27332 T/S: 06/30/2009 04:33 PM TWARD -----
Z818 01	7/08/09	TI	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 001791102
	<u>07/08/09</u>	<u>RB/AP</u>	T/S: 07/07/2009 09:50 AM RDCONTE -----

----- COMMENTS AND NOTES -----

ADDRESS : 1040 ROBERTS RD SUBDIV:
 CONTRACTOR : C 1 MOBILE HOME MOVERS PHONE : (910) 273-8047
 OWNER : GLENN RICKY & OKY PHONE : (919) 356-0804
 PARCEL : 03-9586- - -0072- - -
 APPL NUMBER: 09-50021776 CP MANUFACTURED HOME RA20R/RA20M CRITERIA
 DIRECTIONS : HWY 27 TO BUFFALO LAKE RD TURN LEFT
 TURN RIGHT ON ROBERTS RD STAY ON
 ROBERTS UNTIL PAVEMENT ENDS PROPERTY IS
 APPROX 200 YRDS PASSED THE WHITE HOUSE
 ON RIGHT SIDE JB

STRUCTURE: 000 000 44X26 3BDR DWMH
 FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3.00 MOBILE HOME YEAR : 1989.00
 PROPOSED USE : DWMH SEPTIC - EXISTING? : NEW
 WATER SUPPLY : COUNTY

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
T501 01	6/05/09 6/05/09	MR DA	R*MOBILE HOME FOUND./ M. WALL VRU #: 001777408 install drain piping and provide the required test bond the two sections together (electrically)
H824 01	6/24/09 6/24/09	OT AP	✓ ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 001786698 T/S: 06/25/2009 10:34 AM S STEWART ----- T/S: 06/25/2009 10:34 AM S STEWART -----
T501 02	6/30/09 6/30/09	MR AP	R*MOBILE HOME FOUND./ M. WALL VRU #: 001788264 T/S: 06/30/2009 01:44 PM MREARIC -----
A814 01	6/30/09 6/30/09	TW AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001789148 ✓ 1014 roberts rd ----- sanford 27332 T/S: 06/30/2009 04:33 PM TWARD -----
Z818 01	7/08/09 7/08/09	RB AP	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 001791102 T/S: 07/07/2009 09:50 AM RDCONTE ----- T/S: 07/08/2009 11:26 AM RBAKER -----
T507 01	7/09/09 7/09/09	MR DA	R*MANUFACTURED HOME FINAL VRU #: 001791813 T/S: 07/09/2009 12:59 PM MREARIC ----- could not find the water supply. where is the main shut-off? install anti-siphon devices on all outside spigots the steps must rest on concrete blocks a minimum of 4" deep ALSO... the note left on site may have had extra violations printed which did not apply to this job
T507 02	7/14/09 <u>7-14-09</u>	TI <u>DAB</u>	R*MANUFACTURED HOME FINAL VRU #: 001793633

COMMENTS AND NOTES

ADDRESS : 1040 ROBERTS RD SUBDIV:
CONTRACTOR : C 1 MOBILE HOME MOVERS PHONE : (910) 273-8047
OWNER : GLENN RICKY & OKY PHONE : (919) 356-0804
PARCEL : 03-9586- - -0072- - -
APPL NUMBER: 09-50021776 CP MANUFACTURED HOME RA20R/RA20M CRITERIA
DIRECTIONS : HWY 27 TO BUFFALO LAKE RD TURN LEFT
TURN RIGHT ON ROBERTS RD STAY ON
ROBERTS UNTIL PAVEMENT ENDS PROPERTY IS
APPROX 200 YRDS PASSED THE WHITE HOUSE
ON RIGHT SIDE JB

STRUCTURE: 000 000 44X26 3BDR DWMH
FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 3.00 MOBILE HOME YEAR : 1989.00
PROPOSED USE : DWMH SEPTIC - EXISTING? : NEW
WATER SUPPLY : COUNTY

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
T501 01	6/05/09	MR	R*MOBILE HOME FOUND./ M. WALL VRU #: 001777408
	6/05/09	DA	install drain piping and provide the required test bond the two sections together (electrically)
H824 01	6/24/09	OT	✓ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 001786698
	6/24/09	AP	T/S: 06/25/2009 10:34 AM SSTEWARD ----- T/S: 06/25/2009 10:34 AM SSTEWARD -----
T501 02	6/30/09	MR	R*MOBILE HOME FOUND./ M. WALL VRU #: 001788264
	6/30/09	AP	T/S: 06/30/2009 01:44 PM MREARIC -----
A814 01	6/30/09	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001789148
	6/30/09	AP	✓1014 roberts rd ----- sanford 27332 T/S: 06/30/2009 04:33 PM TWARD -----
Z818 01	7/08/09	RB	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 001791102
	7/08/09	AP	T/S: 07/07/2009 09:50 AM RDCONTE ----- T/S: 07/08/2009 11:26 AM RBAKER -----
T507 01	7/09/09	TI	R*MANUFACTURED HOME FINAL VRU #: 001791813
	<u>7-9-9</u>	<u>DA-MR</u>	

----- COMMENTS AND NOTES -----

HARNETT COUNTY

Building Inspections Dept.

108 E. Front St.

Lillington, NC 27546

910-893-7525

DO NOT REMOVE

DATE: 07-09-09

PERMIT # 09-50021776

ADDRESS: 1040 roberts rd.

1. Where is the water supply ?
2. Where is the main water shut off ?
3. Install anti-siphon devices on all outside spigots
4. The steps must rest on concrete blocks a minimum of 4" below grade

VIOLATIONS:

1. Water heater is not wired
2. Water heater needs a bollard to protect it from cars
3. Main bond missing from panel
4. No ladder on site for attic inspection

Harnett County Building Department

Mike Rearic cell# (910) 984- 4772

ADDRESS : 1040 ROBERTS RD SUBDIV:
 CONTRACTOR : C 1 MOBILE HOME MOVERS PHONE : (910) 273-8047
 OWNER : GLENN RICKY & OKY PHONE : (919) 356-0804
 PARCEL : 03-9586- - -0072- - -
 APPL NUMBER: 09-50021776 CP MANUFACTURED HOME RA20R/RA20M CRITERIA
 DIRECTIONS : HWY 27 TO BUFFALO LAKE RD TURN LEFT
 TURN RIGHT ON ROBERTS RD STAY ON
 ROBERTS UNTIL PAVEMENT ENDS PROPERTY IS
 APPROX 200 YRDS PASSED THE WHITE HOUSE
 ON RIGHT SIDE JB

STRUCTURE: 000 000 44X26 3BDR DWMH

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3.00 MOBILE HOME YEAR : 1989.00
 PROPOSED USE : DWMH SEPTIC - EXISTING? : NEW
 WATER SUPPLY : COUNTY

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
T501 01	6/05/09 6/05/09	MR DA	R*MOBILE HOME FOUND./ M. WALL VRU #: 001777408 install drain piping and provide the required test bond the two sections together (electrically)
H824 01	6/24/09 6/24/09	OT AP	✓ ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 001786698 T/S: 06/25/2009 10:34 AM SSTEWARD T/S: 06/25/2009 10:34 AM SSTEWARD
T501 02	6/30/09 6/30/09	MR AP	R*MOBILE HOME FOUND./ M. WALL VRU #: 001788264 T/S: 06/30/2009 01:44 PM MREARIC
A814 01	6/30/09 6/30/09	TW AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001789148 ✓ 1014 roberts rd sanford 27332 T/S: 06/30/2009 04:33 PM TWARD
Z818 01	7/08/09 7/08/09	RB AP	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 001791102 T/S: 07/07/2009 09:50 AM RDCONTE T/S: 07/08/2009 11:26 AM RBAKER
T507 01	7/09/09 7/09/09	MR DA	R*MANUFACTURED HOME FINAL VRU #: 001791813 T/S: 07/09/2009 12:59 PM MREARIC could not find the water supply. where is the main shut-off? install anti-siphon devices on all outside spigots the steps must rest on concrete blocks a minimum of 4" deep ALSO... the note left on site may have had extra violations printed which did not apply to this job
T507 02	7/14/09 7/14/09	BS DA	R*MANUFACTURED HOME FINAL VRU #: 001793633 1. Need a water shut off under house within 3 feet of access. 2. Cannot glue abs and pvc together. Must be connected mechanically (no hub band).
T507 03	7/16/09 <u>7-16</u>	TI <u>AP</u>	R*MANUFACTURED HOME FINAL VRU #: 001794668

COMMENTS AND NOTES

**COUNTY OF HARNETT
DEPARTMENT OF BUILDING INSPECTION
AND PLANNING/DEVELOPMENT
CERTIFICATE OF OCCUPANCY**

This certificate issued pursuant to the requirements of Section 105 of the North Carolina State Building Code and the Harnett County Zoning Ordinance certifies at the time of issuance this structure was in compliance with the various ordinances of the County of Harnett regulating development and building construction or use. For the following:

Use Classification: Residential DWMH Conditional Use Permit No.: _____
Type of Construction: DW Building Permit No.: _____
Owner of Building: Richy Glenn Electrical Permit No.: _____
Building Address: 1014 Roberts Rd Insulation Permit No.: _____
Zoning District: _____ Plumbing Permit No.: _____
Zoning Permit No.: _____ Mech. Permit No.: _____
Date: 7-16-09 Envir. C.O. No.: _____

09 100 21776

Ken Slatt
Building Official

Zoning Official