

PREPARED 2/23/11, 14:07:45
Harnett County

INSPECTION TICKET
INSPECTOR: IVR

PAGE 8
DATE 2/24/11

ADDRESS . . : 275 MIKE WILLIAMS LN
CONTRACTOR : CHOO'S MOBILE HOME TRANSIT
OWNER . . . : DEPUE JOSEPH AND KARMEN
PARCEL . . . : 12-0546- - -0052- - -
APPL NUMBER: 10-50024429 CP MANUFACTURED HOME RA20R/RA20M CRITERIA
DIRECTIONS : T/S: 05/12/2010 08:36 AM JBROCK ----
401 TO MCLEAN CHAEPL CH RD TURN RIGHT
GO TO MIKE WILLIAMS LN TURN LEFT TO 2ND
DW ON LEFT COME IN ABOUT 600 FT ON
RIGHT

STRUCTURE: 000 000 24X76 DWMH 4BD *CHANGED FROM MOD TO MH*
FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 4.00
SEPTIC - EXISTING? : NEW
PROPOSED USE : DWMH
WATER SUPPLY : COUNTY

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
T501 01	1/26/11 1/26/11	JH DA	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002033751 T/S: 01/25/2011 11:12 AM RDCONTE ----- 1) Insulate water lines. 2) Bond frames from one half to another. 3) Replace flex pipe on drain line in back 2". 4) Support drain line every 4' per code. 5) Purple primer is required by code on all pvc joints before being glued.
T501 02	2/01/11 2/01/11	DT AP	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002036226 T/S: 01/31/2011 01:14 PM NTART -----
Z818 01	2/24/11 <u>2/24/11</u>	TI <u>RB/AP</u>	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 002045250 T/S: 02/23/2011 09:04 AM RDCONTE -----

----- COMMENTS AND NOTES -----

Conf. # _____

ADDRESS : 275 MIKE WILLIAMS LN SUBDIV: NANCY GODWIN ESTATE
CONTRACTOR : CHOO'S MOBILE HOME TRANSIT PHONE : (910) 850-6572
OWNER : DEPUE JOSEPH AND KARMEN PHONE : (910) 814-6706
PARCEL : 12-0546- - -0052- - -
APPL NUMBER: 10-50024429 CP MANUFACTURED HOME RA20R/RA20M CRITERIA
DIRECTIONS : T/S: 05/12/2010 08:36 AM JBROCK ----
401 TO MCLEAN CHAEPL CH RD TURN RIGHT
GO TO MIKE WILLIAMS LN TURN LEFT TO 2ND
DW ON LEFT COME IN ABOUT 600 FT ON
RIGHT

STRUCTURE: 000 000 24X76 DWMH 4BD *CHANGED FROM MOD TO MH*
FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 4.00 PROPOSED USE : DWMH
SEPTIC - EXISTING? : NEW WATER SUPPLY : COUNTY

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
T501 01	1/26/11 1/26/11	JH DA	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002033751 T/S: 01/25/2011 11:12 AM RDCONTE ----- 1)Insulate water lines. 2)Bond frames from one half to another. 3)Replace flex pipe on drain line in back 2". 4)Support drain line every 4' per code. 5)Purple primer is required by code on all pvc joints before being glued.
T501 02	2/01/11 2/01/11	DT AP	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002036226 T/S: 01/31/2011 01:14 PM NTART -----
Z818 01	2/24/11 2/24/11	RB AP	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 002045250 T/S: 02/23/2011 09:04 AM RDCONTE ----- T/S: 02/24/2011 10:42 AM RBAKER -----
T507 01	2/25/11 <i>2-25-11</i>	TI <i>AP JV</i>	R*MANUFACTURED HOME FINAL VRU #: 002046399
A814 01	2/25/11 2/22/11	TW AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002044415 275 MIKE WILLIAMS LN TO REPLACE SWMH --- BUNNLEVEL 28323 T/S: 02/22/2011 10:33 AM TWARD -----

COMMENTS AND NOTES

OP - Done 1-19-11

County of Harnett
Building Inspections Department
Planning Services

Certificate of Compliance: ___ Occupancy: ✓

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Name: Joseph Dupuz

Address: 275 Mike Williams Ln

Date: 2-25-11

Building Official: James J. Hall

Permit Numbers

Building: _____

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: 10-50024429