

-----  
 ADDRESS . . : 2534 DOCS RD SUBDIV: A F POWELL DIVISION  
 CONTRACTOR : C 1 MOBILE HOME MOVERS PHONE : (910) 273-8047  
 OWNER . . . : BENTLEY ELWOOD PHONE : (910) 893-8947  
 PARCEL . . . : 03-9597- - -0140- - -  
 APPL NUMBER: 10-50024668 CP MANUFACTURED HOME RA20R/RA20M CRITERIA  
 DIRECTIONS : T/S: 06/22/2010 02:10 PM JBROCK ----  
 27 TO NURSERY RD LEFT TO DOC'S RD MAKE  
 RIGHT PASS LANDFILL 1/4 MILE ON LEFT  
 -----

**STRUCTURE: 000 000 14X70 2BDR SWMH**

FLOOD ZONE . . . . : FLOOD ZONE X  
 # BEDROOMS . . . . : 2000000.00 MOBILE HOME YEAR . . . . : 1000000.00  
 PROPOSED USE . . . . : SWMH SEPTIC - EXISTING? . . . . : NEW  
 WATER SUPPLY . . . . : COUNTY  
 -----

**PERMIT: CPSW 00 CP MOBILE HOME SINGLEWIDE**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
H824 01	7/01/10	BM	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 001949429
	7/01/10	AP	T/S: 07/02/2010 09:26 AM SZIMMER ----- T/S: 07/02/2010 09:27 AM SZIMMER -----
T501 01	7/27/10	TI	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 001959469
	<u>7-27-10</u>	<u>DA-MR</u>	T/S: 07/26/2010 10:12 AM NTART ----- THE CUSTOMERS LIVES NEXT DOOR AND THEIR PHONE NUMBER IS 893-0003 IF YOU COULD CALL WHEN YOU GET THERE.

----- COMMENTS AND NOTES -----

# **HARNETT COUNTY**

Building Inspections Dept.

108 E. Front St.

Lillington, NC 27546

910-893-7525

**DO NOT REMOVE**

DATE: 07-27-10

PERMIT # 10-50024668

ADDRESS: 2534 Docs Rd.

1. Longitudinal strapping per code is required
2. There is no water in the drain system test riser

Harnett County Building Department

Mike Rearic cell# (910) 984- 4772

-----  
ADDRESS . . : 2534 DOCS RD SUBDIV: A F POWELL DIVISION  
CONTRACTOR : C 1 MOBILE HOME MOVERS PHONE : (910) 273-8047  
OWNER . . : BENTLEY ELWOOD PHONE : (910) 893-8947  
PARCEL . . : 03-9597- - -0140- - -  
APPL NUMBER: 10-50024668 CP MANUFACTURED HOME RA20R/RA20M CRITERIA  
DIRECTIONS : T/S: 06/22/2010 02:10 PM JBROCK ----  
27 TO NURSERY RD LEFT TO DOC'S RD MAKE  
RIGHT PASS LANDFILL 1/4 MILE ON LEFT  
-----

**STRUCTURE: 000 000 14X70 2BDR SWMH**

FLOOD ZONE . . . . : FLOOD ZONE X  
# BEDROOMS . . . . : 2000000.00 MOBILE HOME YEAR . . . . : 1000000.00  
PROPOSED USE . . . . : SWMH SEPTIC - EXISTING? . . . . : NEW  
WATER SUPPLY . . . . : COUNTY  
-----

**PERMIT: CPSW 00 CP MOBILE HOME SINGLEWIDE**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
H824 01	7/01/10 7/01/10	BM AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 001949429 T/S: 07/02/2010 09:26 AM SZIMMER ----- T/S: 07/02/2010 09:27 AM SZIMMER -----
T501 01	7/27/10 8/06/10	MR DA	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 001959469 T/S: 07/26/2010 10:12 AM NTART ----- THE CUSTOMERS LIVES NEXT DOOR AND THEIR PHONE NUMBER IS 893-0003 IF YOU COULD CALL WHEN YOU GET THERE. T/S: 08/06/2010 08:43 AM NTART ----- 1-LONGITUDINAL STRAPPING PER CODE IS REQUIRED. 2-THERE IS NO WATER IN THE DRAIN SYSTEM TEST RISER. NOT SIGNED OFF IN HTE. CUSTOMER COULD NOT SCHEDULE ONLINE.
T501 02	8/09/10 <i>8-9-10</i>	TI <i>APJH</i>	R*MOBILE HOME FOUND./ M. WALL VRU #: 001965805

----- COMMENTS AND NOTES -----  
-----

ADDRESS . . : 2534 DOCS RD  
 CONTRACTOR : C 1 MOBILE HOME MOVERS  
 OWNER . . . : BENTLEY ELWOOD  
 PARCEL . . . : 03-9597- - -0140- - -  
 APPL NUMBER: 10-50024668 CP MANUFACTURED HOME RA20R/RA20M CRITERIA

SUBDIV: A F POWELL DIVISION  
 PHONE : (910) 273-8047  
 PHONE : (910) 893-8947

DIRECTIONS : T/S: 06/22/2010 02:10 PM JBROCK ----  
 27 TO NURSERY RD LEFT TO DOC'S RD MAKE  
 RIGHT PASS LANDFILL 1/4 MILE ON LEFT

**STRUCTURE: 000 000 14X70 2BDR SWMH**

FLOOD ZONE . . . . : FLOOD ZONE X  
 # BEDROOMS . . . . : 2000000.00  
 PROPOSED USE . . . . : SWMH  
 WATER SUPPLY . . . . : COUNTY

MOBILE HOME YEAR . . . . : 1000000.00  
 SEPTIC - EXISTING? . . . . : NEW

**PERMIT: CPSW 00 CP MOBILE HOME SINGLEWIDE**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
H824 01	7/01/10	BM	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 001949429
	7/01/10	AP	T/S: 07/02/2010 09:26 AM SZIMMER ----- T/S: 07/02/2010 09:27 AM SZIMMER -----
T501 01	7/27/10	MR	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 001959469
	8/06/10	DA	T/S: 07/26/2010 10:12 AM NTART ----- THE CUSTOMERS LIVES NEXT DOOR AND THEIR PHONE NUMBER IS 893-0003 IF YOU COULD CALL WHEN YOU GET THERE. T/S: 08/06/2010 08:43 AM NTART ----- 1-LONGITUDINAL STRAPPING PER CODE IS REQUIRED. 2-THERE IS NO WATER IN THE DRAIN SYSTEM TEST RISER. NOT SIGNED OFF IN HTE. CUSTOMER COULD NOT SCHEDULE ONLINE.
T501 02	8/09/10	JH	R*MOBILE HOME FOUND./ M. WALL VRU #: 001965805
	8/09/10	AP	T/S: 08/09/2010 12:25 PM JHALL -----
A814 01	8/09/10	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001966613
	8/09/10	AP	T/S: 08/09/2010 10:42 AM NTART ----- 2510 DOCS RD spring lake 28390 T/S: 08/09/2010 11:01 AM TWARD -----
Z818 01	11/08/10	TI	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 002003978
	<u>11/08/10</u>	<u>RB/IVR</u>	T/S: 11/08/2010 10:14 AM NTART -----

COMMENTS AND NOTES

-----  
ADDRESS . : 2534 DOCS RD SUBDIV: A F POWELL DIVISION  
CONTRACTOR : C 1 MOBILE HOME MOVERS PHONE : (910) 273-8047  
OWNER . . : BENTLEY ELWOOD PHONE : (910) 893-8947  
PARCEL . . : 03-9597- - -0140- - -  
APPL NUMBER: 10-50024668 CP MANUFACTURED HOME RA20R/RA20M CRITERIA  
DIRECTIONS : T/S: 06/22/2010 02:10 PM JBROCK ----  
27 TO NURSERY RD LEFT TO DOC'S RD MAKE  
RIGHT PASS LANDFILL 1/4 MILE ON LEFT  
-----

-----  
**STRUCTURE: 000 000 14X70 2BDR SWMH**  
FLOOD ZONE . . . . : FLOOD ZONE X  
# BEDROOMS . . . . : 2000000.00 MOBILE HOME YEAR . . . . : 1000000.00  
PROPOSED USE . . . . : SWMH SEPTIC - EXISTING? . . . . : NEW  
WATER SUPPLY . . . . : COUNTY  
-----

**PERMIT: CPSW 00 CP MOBILE HOME SINGLEWIDE**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
H824 01	7/01/10 7/01/10	BM AP	✓ ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 001949429 T/S: 07/02/2010 09:26 AM SZIMMER ----- T/S: 07/02/2010 09:27 AM SZIMMER -----
T501 01	7/27/10 8/06/10	MR DA	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 001959469 T/S: 07/26/2010 10:12 AM NTART ----- THE CUSTOMERS LIVES NEXT DOOR AND THEIR PHONE NUMBER IS 893-0003 IF YOU COULD CALL WHEN YOU GET THERE. T/S: 08/06/2010 08:43 AM NTART ----- 1-LONGITUDINAL STRAPPING PER CODE IS REQUIRED. 2-THERE IS NO WATER IN THE DRAIN SYSTEM TEST RISER. NOT SIGNED OFF IN HTE. CUSTOMER COULD NOT SCHEDULE ONLINE.
T501 02	8/09/10 8/09/10	JH AP	R*MOBILE HOME FOUND./ M. WALL VRU #: 001965805 ----- T/S: 08/09/2010 12:25 PM JHALL -----
A814 01	8/09/10 8/09/10	TW AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001966613 T/S: 08/09/2010 10:42 AM NTART ----- ✓2510 DOCS RD spring lake 28390 T/S: 08/09/2010 11:01 AM TWARD -----
Z818 01	11/08/10 11/08/10	RB AP	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 002003978 T/S: 11/08/2010 10:14 AM NTART ----- T/S: 11/08/2010 01:47 PM NTART -----
T507 01	11/09/10	TI	R*MANUFACTURED HOME FINAL VRU #: 002004604

11-9-10 DA-MR

----- COMMENTS AND NOTES -----

Strengthen Rear Stair  
Fix handrails  
Tighten ground conn. in panel

-----  
ADDRESS . . : 2534 DOCS RD SUBDIV: A F POWELL DIVISION  
CONTRACTOR : C 1 MOBILE HOME MOVERS PHONE : (910) 273-8047  
OWNER . . : BENTLEY ELWOOD PHONE : (910) 893-8947  
PARCEL . . : 03-9597- - -0140- - -  
APPL NUMBER: 10-50024668 CP MANUFACTURED HOME RA20R/RA20M CRITERIA  
DIRECTIONS : T/S: 06/22/2010 02:10 PM JBROCK ----  
27 TO NURSERY RD LEFT TO DOC'S RD MAKE  
RIGHT PASS LANDFILL 1/4 MILE ON LEFT  
-----

**STRUCTURE: 000 000 14X70 2BDR SWMH**  
FLOOD ZONE . . . . : FLOOD ZONE X  
# BEDROOMS . . . . : 2000000.00 MOBILE HOME YEAR . . . . : 1000000.00  
PROPOSED USE . . . . : SWMH SEPTIC - EXISTING? . . . . : NEW  
WATER SUPPLY . . . . : COUNTY  
-----

**PERMIT: CPSW 00 CP MOBILE HOME SINGLEWIDE**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
H824 01	7/01/10 7/01/10	BM AP	✓ ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 001949429 T/S: 07/02/2010 09:26 AM SZIMMER ----- T/S: 07/02/2010 09:27 AM SZIMMER -----
T501 01	7/27/10 8/06/10	MR DA	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 001959469 T/S: 07/26/2010 10:12 AM NTART ----- THE CUSTOMERS LIVES NEXT DOOR AND THEIR PHONE NUMBER IS 893-0003 IF YOU COULD CALL WHEN YOU GET THERE. T/S: 08/06/2010 08:43 AM NTART ----- 1-LONGITUDINAL STRAPPING PER CODE IS REQUIRED. 2-THERE IS NO WATER IN THE DRAIN SYSTEM TEST RISER. NOT SIGNED OFF IN HTE. CUSTOMER COULD NOT SCHEDULE ONLINE.
T501 02	8/09/10 8/09/10	JH AP	R*MOBILE HOME FOUND./ M. WALL VRU #: 001965805 ----- T/S: 08/09/2010 12:25 PM JHALL -----
A814 01	8/09/10 8/09/10	TW AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 001966613 T/S: 08/09/2010 10:42 AM NTART ----- ✓ 2510 DOCS RD spring lake 28390 T/S: 08/09/2010 11:01 AM TWARD -----
Z818 01	11/08/10 11/08/10	RB AP	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 002003978 T/S: 11/08/2010 10:14 AM NTART ----- T/S: 11/08/2010 01:47 PM NTART -----
T507 01	11/09/10 11/09/10	MR DA	R*MANUFACTURED HOME FINAL VRU #: 002004604 T/S: 11/09/2010 01:02 PM MREARIC ----- 1. strengthen rear stairs and handrail 2. front handrail must be treated and secured to prevent movement
T507 02	11/12/10	TI	R*MANUFACTURED HOME FINAL VRU #: 002005619

----- COMMENTS AND NOTES -----

County of Harnett  
Building Inspections Department  
Planning Services

**Certificate of Compliance: X Occupancy: X**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: R-3 Manufactured **Permit Numbers**

Name: Bentley Elwood

Building: 10-50024668

Address: 2534 Docs Rd

Electrical: 11

Insulation: \_\_\_\_\_

Plumbing: \_\_\_\_\_

Mechanical: \_\_\_\_\_

MFG Home: \_\_\_\_\_

Date: 11-22-10

Building Official: T. W. S. Rear