

County of Harnett
Building Inspections Department
Planning Services

Certificate of Compliance: _____ Occupancy:

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Permit Numbers

Name: Clarence McLain

Building: _____

Electrical: _____

Address: 2820 Walker Rd

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: 11-50026456

Date: 4-5-12

Building Official: James J. Hall

ADDRESS : 2820 WALKER RD SUBDIV:
 CONTRACTOR : RODNEY BROWN PHONE : (919) 775-8871
 OWNER : MCLEAN CLARENCE E & VELMA PHONE :
 PARCEL : 12-0545- - -0078- -08-
 APPL NUMBER: 11-50026456 CP MANUFACTURED HOME RA20R/RA20M CRITERIA
 DIRECTIONS : T/S: 04/13/2011 01:25 PM JBROCK ----
 TAKE NC 210 S TO TEMPEL RD TAKE L GO TO
 STOP SIGN TAKE MCLEAN CHAPEL CH RD ALL
 THE WAY TO WALKER RD TAKE LEF T ON
 WALKER GO TO STOP SIGN CROSS OVER GO TO
 2818 WALKER RD SITE BEHIND

STRUCTURE: 000 000 40X28 3BDR DWMH

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3000000.00 MOBILE HOME YEAR : 1000000.00
 PROPOSED USE : DWMH SEPTIC - EXISTING? : NEW
 WATER SUPPLY : COUNTY

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
T501 01	7/12/11 7/12/11	JH DA	R*MOBILE HOME FOUND./ M. WALL VRU #: 002107399 1) Connect electrical wires under house. 2)Support drain line under house evry 4'. 3)No water in drain test. 4)Support crossover duct every 5'. 5)Front door needs to be sealed or replace.
H824 01	2/21/12 2/22/12	BM AP	PERMIT OPERATIONS PERMIT TIME: 17:00 VRU #: 002195980 T/S: 02/22/2012 10:10 AM SZIMMER T/S: 02/22/2012 10:14 AM SZIMMER
T501 02	2/28/12 2/28/12	JH AP	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002196962
A814 01	3/22/12 3/21/12	TW AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002206092 2820 WALKER RD LINDEN 28356 NOTE: POST # ON DWMH AND LONG DRIVEWAY T/S: 03/21/2012 01:29 PM TWARD
Z818 01	3/22/12 3/22/12	RB AP	R*ZONING INSPECTION TIME: 17:00 VRU #: 002206076 T/S: 03/22/2012 11:29 AM RBAKER
T507 01	3/23/12 3/23/12	MR DA	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002206670 T/S: 03/22/2012 01:40 PM VBROWN T/S: 03/23/2012 12:46 PM MREARIC 1.feeder does not meet requirements of NEC 550.33 , ground must be insulated 2. steps must rest on cement or block, a min. of 4" below grade. also steps need to be strengthened so they don't sway 3. dryer outlet is not run and does not have an outside ve 4.an ac/heat pump installed , Code R303.8 requires heating to 68 deg. portable heaters don't count 5. home must have an accessible water disconnect and access to crawlspace 6. home needs pressure reducing valve 7. provide smoke detector
T507 02	4/04/12 4/04/12	JH CA	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002211332 T/S: 04/03/2012 12:49 PM DJOHNSON PER CHRIS
T507 03	4/05/12 <u>4-5-12</u>	TI <u>AP JH</u>	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002212116 T/S: 04/04/2012 12:52 PM DJOHNSON

COMMENTS AND NOTES