

County of Harnett
Building Inspections Department
Planning Services

Certificate of Compliance: __ Occupancy: X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential

Permit Numbers

Name: Nancy Wood

Building: _____

Electrical: _____

Address: 214 Victory Ln
Erwin, NC 28339

Insulation: _____

Plumbing: _____

Mechanical: S

MFG Home: 12-50029514

Date: 10/26/12

Building Official: _____

DETJL

Harnett County

INSPECTOR: IVR

DATE 10/26/12

ADDRESS : 214 VICTORY LN
 CONTRACTOR : ENTERPRISE MOBILE HOME CONTR
 OWNER : KOERNER FLOYD JR & WIFE
 PARCEL : 12-0556- - -0251- -03-
 APPL NUMBER: 12-50029514 CP MANUFACTURED HOME RA20R/RA20M CRITERIA
 DIRECTIONS : T/S: 08/07/2012 10:49 AM JBROCK ----
 TAKE 401 S AND GO PAST BUNNLEVEL THEN
 TAKE R ON BYRDS POND RD GO 1.4 MILES
 AND TAKE LEFT AT VICTORY LN AND GO TO
 212 VICTORY ACROSS FORM POND

STRUCTURE: 000 000 28X56 2BDR DWMH

FLOOD ZONE : FLOOD ZONE X

BEDROOMS : 2000000.00

MOBILE HOME YEAR : 1000000.00

PROPOSED USE : DWMH

SEPTIC - EXISTING? : NEW TANK

WATER SUPPLY : EXT WELL

PERMIT: CPDW.00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
T501 01	8/30/12	JH	R*MOBILE HOME FOUND./ M. WALL VRU #: 002272873
	8/30/12	CA	PER FLOYD He thought he needed a footing inspection.-----
T501 02	9/18/12	JH	R*MOBILE HOME FOUND./ M. WALL VRU #: 002279518.
	9/18/12	DA	1)Drain lines need to be installed & have drian line test per code.2)Strap drain line every 4' per code.3)Water line needs to be installed with cutoff & prv & insulate water line.
H824 01	9/20/12	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002281863
	9/20/12	AP	T/S: 09/21/2012 10:09 AM SSTEWARD ----- T/S: 09/21/2012 10:09 AM SSTEWARD -----
T501 03	9/21/12	JH	R*MOBILE HOME FOUND./ M. WALL VRU #: 002281024
	9/21/12	AP	-----
A814 01	9/24/12	TW	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002281848
	10/03/12	AP	214 VICTORY LN ERWIN 28339----- # TO BE POSTED ON HOME AND BY DRIVE AT ENTRANCE BY 212 T/S: 10/03/2012 02:30 PM TWARD -----
T507 01	10/25/12	JH	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002295202
	10/25/12	DA	T/S: 10/24/2012 10:25 AM VBROWN ----- 1)House needs to be unlocked for final inspection to check electrical.2)Need 1 1/2" in 3' grade away from house per code.3)Bottom step @ end door stairs is over 8 1/4".4)Fill all ditches @ house & cover sewer line with 4" of dirt for protection.
T507 02	10/26/12	TI	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002296010
	10/26/12	APD	PREMISE # IS HAND WROTE ON THE CARD - YOU WILL NEED TO LOOK FOR IT

COMMENTS AND NOTES