

COUNTY OF HARNETT  
Building Inspections Department  
Planning Services

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SEO

Name: Barry Elliott

Address: 50 Pitt Rd

\_\_\_\_\_

\_\_\_\_\_

Date: 9-22-17

Building Official: James Hall

**Permit Numbers**

Building: \_\_\_\_\_

Electrical: \_\_\_\_\_

Insulation: \_\_\_\_\_

Plumbing: \_\_\_\_\_

Mechanical: \_\_\_\_\_

MFG Home: 15-50035336

ADDRESS : 50 PIT RD SUBDIV:  
 CONTRACTOR : S & D HOME TRANSPORTERS PHONE : (919) 931-7509  
 OWNER : ELLIOTT BARRY & WIFE PHONE :  
 PARCEL : 12-0576- - -0021- -25-  
 APPL NUMBER: 15-50035336 CP MANUFACTURED HOME RA20R/RA20M CRITERIA

DIRECTIONS : T/S: 01/15/2015 11:56 AM VBROWN ----  
 401S THRU BUNNLEVEL LEFT ON BYRDS MILL  
 RD 1MI PIT RD ON RIGHT, ONCE ON PIT RD  
 SWMH IN RIGHT.

**STRUCTURE: 000 000 14X70 2BDR SWMH**

FLOOD ZONE : FLOOD ZONE X  
 # BEDROOMS : 2.00 MOBILE HOME YEAR : 1000.00  
 PROPOSED USE : SWMH SEPTIC - EXISTING? : NEW TANK  
 WATER SUPPLY : NEW WELL

**PERMIT: CPSW 00 CP MOBILE HOME SINGLEWIDE**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
H824 01	3/22/16	BM	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002793594
	3/22/16	AP	T/S: 03/23/2016 01:07 PM SSTEWARD ----- T/S: 03/23/2016 01:07 PM SSTEWARD -----
T501 01	4/06/16	JH	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002799112
	4/06/16	DA	1)Ducts under house need to be 4" from earth & supported every 5'.2)Support drain line every 4' per code.3)You can not glue PVC pipe to ABS dissimilar materials together.4)Need drain line test per code.5)Water line needs to be connected & insulated with PRV per code.6)Dryer duct needs to be installed.
T501 02	9/20/16	JH	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002873370
	9/20/16	AP	T/S: 09/19/2016 09:53 AM JBROCK -----
A814 01	9/22/16	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002875474
	9/26/16	AP	ADDRESS FOR NEW SWMH IS 50 PIT RD ERWIN 28339 T/S: 09/26/2016 09:39 AM SBENNETT -----
Z818 01	4/18/17	AD	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 002960318
	4/18/17	DA	T/S: 04/17/2017 01:25 PM JBROCK ----- STABALIZE AND BETTER CONCEAL TOWING DEVICE AND/OR REMOVE OR LANDSCAPE. T/S: 04/18/2017 09:46 AM ADRIGGER
Z818 02	4/26/17	AD	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 002963775
	4/26/17	DA	T/S: 04/24/2017 04:04 PM BPETRICH ----- T/S: 04/26/2017 04:39 PM TJONES ----- SPOKE WITH MOTHER ONSITE CONCEALMENT NEEDS TO BE IMPROVED AD
Z818 03	5/09/17	AD	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 002969657
	5/09/17	AP	T/S: 05/08/2017 10:53 AM LBENNETT ----- T/S: 05/09/2017 11:05 AM LBENNETT ----- T/S: 05/09/2017 11:06 AM LBENNETT -----
H828 01	7/12/17	JM	ENVIRO. WELL PERMIT TIME: 17:00 VRU #: 002996379
	7/12/17	AP	T/S: 07/12/2017 10:33 AM KHINSON ----- T/S: 07/12/2017 10:34 AM KHINSON -----
T507 01	7/25/17	JH	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 003002193
	7/25/17	DA	T/S: 07/24/2017 08:55 AM LLUCAS -----

