

5

COUNTY OF HARNETT DEPARTMENT OF BUILDING INSPECTION AND PLANNING/DEVELOPMENT CERTIFICATE OF OCCUPANCY

This certificate issued pursuant to the requirements of Section 105 of the North Carolina State Building Code and the Harnett County Zoning Ordinance certifies at the time of issuance this structure was in compliance with the various ordinances of the County of Harnett regulating development and building construction or use. For the following:

Use Classification: Manufactured

Owner: Christina Boala

911 Address: 10 F. L. Rice Ln.

State: NC Zip Code: _____

Date: _____
[Signature]
Building Official

PERMIT NUMBERS

Building Permit No.: _____

Electrical Permit No.: _____

Insulation Permit No.: _____

Plumbing Permit No.: _____

Mech. Permit No.: _____

MFG. Home: 50036391

ADDRESS : 10 ELIREA LN SUBDIV:
CONTRACTOR : CHOO'S MOBILE HOME TRANSIT PHONE : (910) 850-6572
OWNER : BOADA CHRISTINA C/O OF CHRISTI PHONE :
PARCEL : 09-9575- - -0148- -44-
APPL NUMBER: 15-50036391 CP MANUFACTURED HOME RA20R/RA20M CRITERIA
DIRECTIONS : T/S: 06/11/2015 01:48 PM JBROCK ----
NC 24 TO ELIREA LN
LAND NOTES : LXMN 8/28/03 GRAY BLUE DWMH LOT 1

STRUCTURE: 000 000 28X56 3BDR DWMH

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 3000000.00 PROPOSED USE : DWMH
SEPTIC - EXISTING? : EXT TANK WATER SUPPLY : COUNTY

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
T501 01	6/29/15 6/29/15	TSG DP	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002680346 T/S: 06/26/2015 12:25 PM LBENNETT ----- 1- NOT READY
T501 02	7/01/15 7/01/15	TSG AP	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002682060
P307 01	7/14/15 7/14/15	TSG AP	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 002686962 T/S: 07/13/2015 09:59 AM LBENNETT ----- T/S: 07/14/2015 02:08 PM LBENNETT -----
Z818 01	7/15/15 7/15/15	LC AP	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 002687994 T/S: 07/14/2015 02:09 PM LBENNETT -----
A814 01	7/16/15 7/15/15	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002688000 10 ELIREA LN CAMERON 28326 T/S: 07/15/2015 10:39 AM SBENNETT -----
T507 01	7/17/15 7/17/15	MR DP	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002689081 T/S: 07/17/2015 02:16 PM MREARIC ----- need 6 mil poly in crawl space per code need to have all steps level and sitting on block footings, steps need to be bolted together per code
T507 02	7/21/15 7/21/15	TSG DP	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002691533 T/S: 07/20/2015 03:28 PM LBENNETT ----- 1- STEPS/STAIRS STILL NOT BOLTED FOR SHELF SUPPORT 2- FRONT STEP/STAIRS STILL NOT LEVEL CREATING SEVERAL INCH GAP TO HOME
T507 03	7/23/15	TI	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002692390

COMMENTS AND NOTES
