

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ Occupancy:

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFD

Name: Jerry Massey

Address: 3917 Walker Rd

Date: 5-11-17

Permit Numbers

Building: _____

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: 17-50041041

Building Official: James T. Hill

ADDRESS : 3917 WALKER RD SUBDIV:
 CONTRACTOR : STATE MOBILE HOME MOVERS PHONE : (910) 894-8038
 OWNER : MASSEY JERRY L PHONE :
 PARCEL : 12-0555- - -0039- - -
 APPL NUMBER: 17-50041011 CP MANUFACTURED HOME RA20R/RA20M CRITERIA
 DIRECTIONS : T/S: 03/24/2017 08:01 AM DJOHNSON --
 401 S RIGHT ONTO MCNEILL HOBBS RD THEN
 LEFT ONTO WIRE RD AND THEN RIGHT ON
 WALKER RD.

STRUCTURE: 000 000 28X56 3 BR FUTURE REAR AND FRONT DECKS

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3.00 MOBILE HOME YEAR : 2016.00
 PROPOSED USE : DWMH SEPTIC - EXISTING? : EXISTING
 WATER SUPPLY : COUNTY

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
T501 01	4/25/17	JH	R*MOBILE HOME FOUND./ M. WALL VRU #: 002963635
	4/25/17	AP	
A814 01	5/02/17	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002966273
	5/02/17	AP	3917 WALKER RD LINDEN 28356
			T/S: 05/02/2017 08:56 AM SBENNETT -----
Z818 01	5/02/17	AD	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 002966299
	5/02/17	AP	T/S: 05/01/2017 09:46 AM BPETRICH -----
			T/S: 05/02/2017 02:29 PM ADRIGGER -----
T507 01	5/04/17	JH	R*MANUFACTURED HOME FINAL VRU #: 002967511
	5/04/17	DA	1)Missing breaker for condensing unit.2)Missing screws for outside panel cover.3)Cover septic tank & need 4" cover on sewer lines.4)Need grade away from house per code.
T507 02	5/09/17	JH	R*MANUFACTURED HOME FINAL VRU #: 002969194
	5/09/17	DP	Breaker for ac to big & screws for panel not correct screws
T507 03	5/11/17	TI	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002971083
	<u>5-11-17</u>	<u>APJH</u>	T/S: 05/10/2017 02:17 PM LBENNETT -----

COMMENTS AND NOTES