

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Manufactured

Name: Clyde Patterson

Address: 277 Sabastian Ln

Date: 7/7/17

Building Official: [Signature]

**Permit Numbers**

Building: \_\_\_\_\_

Electrical: \_\_\_\_\_

Insulation: \_\_\_\_\_

Plumbing: \_\_\_\_\_

Mechanical: \_\_\_\_\_

MFG-Home: \_\_\_\_\_

5004129

ADDRESS : 277 SABASTIAN LN  
CONTRACTOR : RAVEN ROCK MOBILE HOME MOVER  
OWNER : PATTERSON CLYDE & MOSS OAK  
PARCEL : 09-9566- - -0082- - -  
APPL NUMBER: 17-50041125 CP MANUFACTURED HOME RA20R/RA20M CRITERIA  
DIRECTIONS : T/S: 04/07/2017 12:44 PM LBENNETT --  
277 SABASTIAN LN - CAMERON

SUBDIV:  
PHONE : (919) 775-3600  
PHONE :

**STRUCTURE: 000 000 14X70 SWMH 4BDR 8X8 DECK ALRDY BLT**

FLOOD ZONE : FLOOD ZONE X  
# BEDROOMS : 4.00  
PROPOSED USE : SFD  
WATER SUPPLY : COUNTY  
MOBILE HOME YEAR : 1996.00  
SEPTIC - EXISTING? : NEW

**PERMIT: CPSW 00 CP MOBILE HOME SINGLEWIDE**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
H824 01	6/22/17	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002989093
	6/22/17	AP	T/S: 06/23/2017 11:25 AM KHINSON
			T/S: 06/23/2017 11:25 AM KHINSON
T501 01	6/23/17	JLP	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002988749
	6/23/17	DA	T/S: 06/22/2017 02:40 PM JBROCK
			1-Patch holes in under belly. 2-Strap plumbing every 4'. 3-Need vapor barrier under house. 4-Need paperwork for tie down system/ minute man.
T501 02	6/27/17	TSG	R*MOBILE HOME FOUND./ M. WALL VRU #: 002989309
	6/27/17	AP	
A814 01	6/27/17	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002989291
	6/28/17	AP	277 SABASTIAN LN CAMERON 28326
			T/S: 06/28/2017 08:34 AM SBENNETT
Z818 01	6/30/17	AD	PZ*ZONING INSPECTION VRU #: 002991529
	6/30/17	AP	
T507 01	7/05/17	TSG	R*MANUFACTURED HOME FINAL VRU #: 002992790
	7/05/17	DA	1- need two working smoke detectors 2-two ground rods required. 3-sewer drain not installed and clean out required.
T507 02	7/07/17	TT	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002993533
			T/S: 07/06/2017 08:02 AM JBROCK

COMMENTS AND NOTES