

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Manufactured

Name: Willie Merchant Jr.

Address: 199 Florence Dr.

Permit Numbers

Building: _____

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: 500Lx1349

Date: 11/7/17

Building Official: J. Gray

ADDRESS : 199 FLORENCE DR SUBDIV:
 CONTRACTOR : RAVEN ROCK MOBILE HOME MOVER PHONE : (919) 775-3600
 OWNER : MERCHANT WILLIE J SR PHONE :
 PARCEL : 09-9575- - -0148- -51-
 APPL NUMBER: 17-50041345 CP MANUFACTURED HOME RA20R/RA20M CRITERIA
 DIRECTIONS : T/S: 05/10/2017 11:58 AM JBROCK ----
 TAKE HWY 27 S TO 24 E L ON 24 E L ON
 BROOKS MANGUM R ON FLORENCE RD FOLOW
 DIRT RD ACROSS TO R GO TO FLORENCE DR

STRUCTURE: 000 000 28X40 3BDR DWMH

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3000000.00 MOBILE HOME YEAR : 1000000.00
 PROPOSED USE : DWMH SEPTIC - EXISTING? : NEW TANK
 WATER SUPPLY : COUNTY

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	6/12/17 6/12/17	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002983369 199 FLORENCE DR CAMERON 28326 T/S: 06/12/2017 11:27 AM SBENNETT -----
H824 01	7/10/17 7/10/17	AC AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002998649 T/S: 07/17/2017 11:05 AM KHINSON ----- T/S: 07/17/2017 11:05 AM KHINSON -----
T501 01	10/06/17 10/06/17	KS DA	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 003034519 T/S: 10/04/2017 01:29 PM JBROCK ----- T/S: 10/06/2017 01:38 PM KSLATTUM ----- 1. cannot glue abs and pvc together 2. sweep on leanout goes wron direction 3. need cleanout at building drain and sewer connection. 4. drain line needs testing 5. need 2 ground rods must be 6 feet apart.
T501 02	10/18/17 10/18/17	TSG DA	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 003040599 T/S: 10/17/2017 12:44 PM LLUCAS ----- T/S: 10/18/2017 03:39 PM BPETRICH ----- NOT READY
T501 03	10/26/17 10/26/17	TSG DA	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 003042256 T/S: 10/19/2017 03:32 PM JBROCK ----- T/S: 10/23/2017 08:32 AM BPETRICH ----- T/S: 10/24/2017 09:30 AM LLUCAS ----- DRAIN PIPE LEAKING
T501 04	10/30/17 10/30/17	TSG AP	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 003045341 T/S: 10/26/2017 01:11 PM JBROCK ----- T/S: 10/27/2017 10:00 AM BPETRICH ----- T/S: 10/30/2017 03:33 PM DJOHNSON -----
Z818 01	10/31/17 10/31/17	RB DA	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 003047065 T/S: 10/30/2017 02:00 PM LLUCAS ----- T/S: 10/31/2017 11:20 AM DJOHNSON ----- UNDERPINNING NOT INSTALLED
Z818 02	11/01/17 11/01/17	AD AP	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 003047693 T/S: 10/31/2017 01:37 PM BPETRICH ----- T/S: 11/01/2017 01:20 PM BPETRICH -----
T507 01	11/06/17 11/06/17	TSG DA	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 003049608 T/S: 11/03/2017 01:08 PM JBROCK ----- 1- COVER SEWER LINE 2-INSTALL BREAKER BLANKS 3-COMplete

ADDRESS . . : 199 FLORENCE DR SUBDIV:
CONTRACTOR : RAVEN ROCK MOBILE HOME MOVER PHONE : (919) 775-3600
OWNER . . : MERCHANT WILLIE J SR PHONE :
PARCEL . . : 09-9575- - -0148- -51-
APPL NUMBER: 17-50041345 CP MANUFACTURED HOME RA20R/RA20M CRITERIA

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
			REAR STEPS
T507 02	11/07/17	TI	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 003050044 T/S: 11/06/2017 11:27 AM JBROCK -----

----- COMMENTS AND NOTES -----