

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: SFO

Name: Malcolm McDougald

Address: 816 Sandeffer Rd

Date: 6-14-17

**Permit Numbers**

Building: \_\_\_\_\_

Electrical: \_\_\_\_\_

Insulation: \_\_\_\_\_

Plumbing: \_\_\_\_\_

Mechanical: \_\_\_\_\_

MFG Home: 17-50041393

Building Official: James Z. Hall

-----

ADDRESS : SANDERFER RD SUBDIV:  
 CONTRACTOR : STATE MOBILE HOME MOVERS PHONE : (910) 894-8038  
 OWNER : MCDUGALD MALCOLM JR PHONE : (910) 985-3008  
 PARCEL : 12-0556- - -0205- -04-  
 APPL NUMBER: 17-50041393 CP MANUFACTURED HOME RA20R/RA20M CRITERIA  
 DIRECTIONS : T/S: 05/17/2017 09:40 AM DJOHNSON --  
 816 SANDERFER RD  
 TAKE RIGHT ON BYRD RD OFF OF 401 S.  
 THEN RIGHT ONTO MCNEILL HOBBS RD THE  
 SLIGHT LEFT ONTO SANDERFER RD. THEN .83  
 MILES AND 816 IS ON THE RIGHT.

-----

STRUCTURE: 000 000 28X56 3 BR FUTURE 10X10 DECK/PORCH  
 FLOOD ZONE : FLOOD ZONE X  
 # BEDROOMS : 3.00 MOBILE HOME YEAR : 2017.00  
 PROPOSED USE : DWMH SEPTIC - EXISTING? : EXISTING  
 WATER SUPPLY : COUNTY

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
T501 01	6/06/17 6/06/17	JH DA	R*MOBILE HOME FOUND./ M. WALL VRU #: 002980530 1)House locked. 2)Frame not grounded.3)Support drain lines every 4' per code.4)Dog to close to back of home to do inspection.
T501 02	6/07/17 6/07/17	JH AP	R*MOBILE HOME FOUND./ M. WALL VRU #: 002981108
A814 01	6/12/17 6/12/17	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002982882 816 SANDERFER RD BUNNLEVEL 28323 T/S: 06/12/2017 03:47 PM SBENNETT
Z818 01	6/12/17 6/12/17	AD AP	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 002982890 * OVERRIDE TAKEN BY LBENNETT DATE: 06/09/17 TIME: 10:21:00 T/S: 06/09/2017 10:21 AM LBENNETT NEEDS A FINAL ZONING AFTER BUILDING FINAL TO ENSURE REMOVAL OF PREVIOUS MH. T/S: 06/12/2017 10:39 AM ADRIGGER
T507 01	6/14/17 <i>6-14-17</i>	TI <i>APJV</i>	R*MANUFACTURED HOME FINAL VRU #: 002983914

----- COMMENTS AND NOTES -----