

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: _____ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Manufactured Home

Name: Brattford George E

Address: 493 Boyd Brattford

Permit Numbers

Building: _____

Electrical: _____

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: _____

Date: 9/7/17

Building Official: S Guy

ARC Fault Breaker

ADDRESS : 94630 *UNASSIGNED
CONTRACTOR :
OWNER : BRAFFORD GEORGE E & DORTHY J
PARCEL : 03-9578- - -0009- -11-
APPL NUMBER: 17-50041611 CP MANUFACTURED HOME RA20R/RA20M CRITERIA
DIRECTIONS : T/S: 06/13/2017 11:01 AM LBENNETT --
HWY 27 W TO BARBECUE CHURCH RD - TURN
RIGHT GO 2 MILES TO BOYD BRAFFORD DR -
TURN LEFT AND GO STRAIGHT DOWN RD -
SITE IS IN FRONT OF SECOND TOBACCO BARN

483
98711781

STRUCTURE: 000 000 14X32 SWMH 1BEDROOM 1 BATH

FLOOD ZONE : FLOOD ZONE X
BEDROOMS : 1.00 MOBILE HOME YEAR : 2017.00
PROPOSED USE : SFD SEPTIC - EXISTING? : NEW
WATER SUPPLY : EXIST WELL

PERMIT: CPSW 00 CP MOBILE HOME SINGLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	8/01/17	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003005857
	8/01/17	AP	483 BOYD BRAFFORD DR SANFORD 27332 T/S: 08/01/2017 12:01 PM SBENNETT -----
T501 01	8/21/17	TSG	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 003014859
	8/21/17	AP	T/S: 08/18/2017 11:23 AM JBROCK -----
H824 01	8/23/17	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 003017027
	8/23/17	AP	T/S: 08/24/2017 10:02 AM KHINSON ----- T/S: 08/24/2017 10:02 AM KHINSON -----
Z818 01	8/30/17	AD	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 003018967
	8/30/17	AP	T/S: 08/29/2017 01:57 PM BPETRICH ----- T/S: 08/30/2017 12:21 PM DJOHNSON -----
T507 01	9/05/17	TSG	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 003020708
	9/05/17	DA	T/S: 09/01/2017 11:16 AM LLUCAS ----- 1-INSTALL SEWER CLEAN OUT BETWEEN HOUSE AND TANK 2-WATER SERVICE LEAKING AT CUT OFF. (ARC FAULT BREAKERS NOT INSTALLED IN BREAKER PANEL)
T507 02	9/07/17	TL	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 003021870
			T/S: 09/06/2017 12:25 PM LLUCAS -----

[Handwritten signature]

COMMENTS AND NOTES
