

ADDRESS : 1353 MIKE WILLIAMS LN SUBDIV: NANCY GODWIN ESTATE
 CONTRACTOR : RICARDO PADRON ARICIAGA PHONE : (919) 222-0486
 OWNER : LOPEZ ROBERTO ALVAREZ PHONE :
 PARCEL : 01-0545- - -0067- - -
 APPL NUMBER: 17-50042745 CP MANUFACTURED HOME RA20R/RA20M CRITERIA
 DIRECTIONS : T/S: 11/13/2017 03:25 PM LLUCAS ----
 1353 MIKE WILLIAMS LN
 210 TOWARDS SPRING LAKE - LEFT ON MIKE
 WILLIAMS - TAKE A RIGHT AT THE FIRST Y
 - TAKE A RIGHT AT THE SECOND Y - HOUSE
 WILL BE THE SECOND ON THE LEFT

STRUCTURE: 000 000 76X30 4BDR DWMH 2BTH

FLOOD ZONE : FLOOD ZONE X
 # BATHS : 2 # BEDROOMS : 4.00
 MOBILE HOME YEAR : 2005.00 PROPOSED USE : SFD
 SEPTIC - EXISTING? : EXIST WATER SUPPLY : EXIST WELL

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
A814 01	1/22/18 1/22/18	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 003077625 1351 MIKE WILLIAMS RD BUNNLEVEL 28323 T/S: 01/22/2018 08:53 AM SBENNETT -----
T501 01	1/22/18 1/22/18	JH DA	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 003077617 T/S: 01/19/2018 11:25 AM BPETRICH ----- 1)Need engineer letter for over height mobile home.2)¢ mill poly under house lapped 12" & pinned in place.3)Repair all taresunder house in belly board.4)Missing cross over duct.5)Need to cover all cross over connections.6)Bond frame.7)DWV test on drain lines.8)Support drain lines every 4'.9)Need 3' landing on back steps at final.
T501 02	2/19/18 2/19/18	JH DP	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 003090644 T/S: 02/16/2018 10:35 AM BPETRICH ----- ITEMS # 3,6 & 7 NOT CORRECTED FROM PREVIOUS INSPECTION----
T501 03	2/27/18 2/27/18	JH AP	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 003094539 T/S: 02/26/2018 11:05 AM LLUCAS -----
Z818 01	3/05/18 3/05/18	AD AP	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 003096997 T/S: 03/02/2018 12:00 PM BPETRICH ----- T/S: 03/05/2018 08:48 AM ADRIGGER -----
T507 01	3/07/18 3/07/18	JH CA	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 003097821 T/S: 03/05/2018 02:35 PM JBROCK ----- PER MR Ricardo
T507 02	3/21/18 3/21/18	JH DP	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 003103983 T/S: 03/20/2018 12:49 PM LLUCAS ----- 1)Finish trim on ends of house Need hood for duct work on package unit. 2)Finish under pinning around house. Missing bolts in deck post. 3)Need correct lid at outside panel. Power line can not run over top of house. 4)Label package unit breaker. Finish trim out inside of house. 5)Wire hood over stove. Install working smoke/carbon detectors.
T507 03	3/28/18 3-28-18	TI <i>APD</i>	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 003107240 T/S: 03/27/2018 01:26 PM JBROCK -----

COMMENTS AND NOTES

27672226