

ORIGINAL INVOICE

4035

ROBERT J. BRACKEN, P.E.

3768 CARBONTON RD.
SANFORD, N.C. 27330

TELEPHONE (919) 774-6074

BJBRACKEN@WINDSTREAM.NET

CHOO CHOO HOMES
5657 BRAGG BLVD
FAYETTEVILLE, NC
28303

SERVICES RENDERED THRU _____

PROJECT NO. 10220

INVOICE DATE 1/9/20

ALL ACCOUNTS DUE IN 30 DAYS.

PLEASE DETACH AND MAIL TOP PORTION WITH YOUR REMITTANCE.

OVERHEIGHT LETTER FOR
DOUBLE WIDE M/H

Ref: 102 GLENGARRY LN
CARTHAGE, NC

AMOUNT DUE \$ 350⁰⁰

ROBERT J. BRACKEN, P.E., SANFORD, NORTH CAROLINA 27330

An 18% annual service charge will be added to all accounts not paid within 30 days of invoice date.

RJB, P.E., P.A.

C-0269

ROBERT J. BRACKEN
ENGINEER + SURVEYOR

3768 Carbonton Road • Sanford, North Carolina 27330

January 9, 2020

Harnet Co. Inspections Dept.
P. O. Box 65
Lillington, NC 27546

Ref, Over height Inspection
Flint Elsic, Owner
102 Glenngarry Ln.
Cameron, NC 28326

Dear Sir/Madam,

I made an onsite visit to the above referenced double wide mobile home set-up on January 8, 2020. The high end was approximately 50" above finish grade. There were 8 anchors and straps, 4 were crossed straps because of the height. The 40 were placed on solid concrete blocks and all piers over 48" were double stacked.. There were two longitudinal straps per end, Tie downs and piers are adequate. The home is anchored and supported adequately to resist the live, dead and wind loads for this area; and meets or exceeds the requirements set forth in the State of N.C. Regulations for Manufactured/Mobile Homes, 2004 Edition.

If you have any questions, please give me a call at 919-774-6074.

Sincerely,



Robert J. Bracken, PE

RJB:jeb

