

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:**  X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification:  SFD Manuf 2x

Name:  Phil Avilez

Address:  217 Stonemason Drive

Holly Springs NC 27540

Date:  01/28/2016

**Permit Numbers**

~~Building~~ \_\_\_\_\_

~~Electrical~~ \_\_\_\_\_

~~Plumbing~~ \_\_\_\_\_

~~Roofing~~ \_\_\_\_\_

~~Mechanical~~ \_\_\_\_\_

MFG Home:  14-50033548

Building Official:  Brad Sutton



ADDRESS : 217 STONEMASON DR SUBDIV: T W TRUELOVE ESTATE  
 CONTRACTOR : DONNIE'S MOBILE HOME SERVICE PHONE : (910) 843-8996  
 OWNER : SEARS BOBBY G JR PHONE :  
 PARCEL : 05-0626- - -0048- -14-  
 APPL NUMBER: 14-50033548 CP MANUFACTURED HOME RA 30 CRITERIA  
 DIRECTIONS : T/S: 05/02/2014 01:14 PM VBROWN ----  
 LOT 6 AT END OF CUL DE SAC  
 T/S: 06/13/2014 02:46 PM VBROWN ----  
 STONE MASON DRIVE OFF OF HWY 42  
 PREMISE# 77943851

**STRUCTURE: 000 000 28X66 3BDR DWMH**

FLOOD ZONE : FLOOD ZONE X  
 # BEDROOMS : 3.00 MOBILE HOME YEAR : 1000.00  
 PROPOSED USE : DWMH SEPTIC - EXISTING? : NEW TANK  
 WATER SUPPLY : COUNTY

**PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
T501 01	6/16/14 6/16/14	BS DA	R*MOBILE HOME FOUND./ M. WALL VRU #: 002541571 T/S: June 16, 2014 08:26 AM BSUTTON ----- House not ready/incomplete
T501 02	6/24/14 6/24/14	BS DA	R*MOBILE HOME FOUND./ M. WALL VRU #: 002545945 T/S: June 24, 2014 11:04 AM BSUTTON ----- Plumbing test ok. Exterior marriage wall ok to cover. Bond chassis together with bare copper wire at bonding lugs on end of chassis. Finish interior marriage wall connections. Install crossover duct. Call for inspection.
T501 03	7/01/14 7/01/14	KS AP	R*MOBILE HOME FOUND./ M. WALL VRU #: 002549193 T/S: 07/01/2014 02:38 PM KSLATTUM -----
A814 01	12/08/15 12/08/15	SB AP	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002750396 217 STONEMASON DR 27540 POST # BY LDW T/S: 12/08/2015 12:30 PM SBENNETT -----
Z818 01	12/08/15 12/08/15	AD AE	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 002750388 T/S: 12/07/2015 02:05 PM LBENNETT ----- REMOVE SCRAP MATERIAL AND CONSTRUCTION DEBRIS FROM THE LOT. T/S: 12/08/2015 12:06 PM ADRIGGER -----
H824 01	12/28/15 12/28/15	JM AP	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002759249 T/S: 12/29/2015 12:51 PM SSTEWARD ----- T/S: 12/29/2015 12:51 PM SSTEWARD -----
T507 01	12/31/15 12/31/15	BS DA	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002759785 T/S: 12/30/2015 09:20 AM LBENNETT ----- T/S: December 31, 2015 10:10 AM BSUTTON ----- Need 6 mil plastic under house. 2. Seal around HVAC lineset and sleeve. 3. Fasten panel to house. 4. Install crawlspace door. 5 Move dryer vent from behind electrical conduit and install vent hood. Seal up unused hole.
T507 02	1/28/16 <u>1-28-16</u>	TI <u>APBS</u>	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002769818 T/S: 01/26/2016 03:07 PM LBENNETT -----

COMMENTS AND NOTES