

COUNTY OF HARNETT
Building Inspections Department
Planning Services

Certificate of Compliance: X **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: R-3 MANUF.

Name: Harper

Address: 264 CP Stewart Rd.

Permit Numbers

Building: 15-50035318

Electrical: 11

Insulation: _____

Plumbing: _____

Mechanical: _____

MFG Home: 11

Date: 5-12-15

Building Official: T. Michael Reavis

ADDRESS : 264 C P STEWART RD SUBDIV:
 CONTRACTOR : RAVEN ROCK MOBILE HOME MOVER PHONE : (919) 775-3600
 OWNER : HARPER DENA FAYE PHONE :
 PARCEL : 13-0620- - -0067- -02-
 APPL NUMBER: 15-50035318 CP MANUFACTURED HOME RA 30 CRITERIA
 DIRECTIONS : T/S: 01/14/2015 02:45 PM VBROWN ----
 264 C P STEWART RD LILLINGTON 27546.
 PREMISE #: 17767817
 T/S: 05/11/2015 11:52 AM LBENNETT --

STRUCTURE: 000 000 28X68 3BDR DWMH

FLOOD ZONE : FLOOD ZONE X
 # BEDROOMS : 3.00 MOBILE HOME YEAR : 1000.00
 PROPOSED USE : DWMH SEPTIC - EXISTING? : NEW TANK
 WATER SUPPLY : COUNTY

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
T501 01	2/16/15	TSG	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002627784
	2/16/15	DA	NO HEAD TEST OR SEWER STUB OUT 2-NO PERMIT CARD ON SITE
T501 02	3/06/15	TSG	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002631638
	3/06/15	AP	T/S: 03/05/2015 01:16 PM LBENNETT -----
A814 01	3/12/15	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002633477
	3/11/15	AP	264 CP STEWART RD LILLINGTON 27546 PO # ON HOME T/S: 03/11/2015 09:24 AM SBENNETT -----
H824 01	3/18/15	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002637080
	3/18/15	AP	T/S: 03/19/2015 10:43 AM SSTEWARD ----- T/S: 03/19/2015 10:44 AM SSTEWARD -----
Z818 01	3/30/15	RB	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 002640118
	3/30/15	AP	T/S: 03/27/2015 02:44 PM LBENNETT ----- T/S: 03/30/2015 01:59 PM RBAKER -----
T507 01	4/08/15	TSG	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002643260
	4/08/15	DA	1- FRONT PORCH REQUIRES HANDRAIL AND GAURD RAILS. 2-REAR DOOR IS AN OUT SWING, THIS REQUIRES A 3X3 LANDING. 3-ALL SIDING IS REQUIRED TO BE INSTALLED BEFORE FINAL INSPECTION.
T507 02	5/08/15	MR	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002656932
	5/08/15	DA	T/S: 05/07/2015 02:03 PM LBENNETT ----- T/S: 05/08/2015 01:49 PM MREARIC ----- finish all siding install plastic 6 mill under home in crawlspace cover drain line create positive drainage around foundation away from home
T507 03	5/12/15	TI	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002657757
		AP-IVR	T/S: 05/11/2015 11:52 AM LBENNETT ----- T/S: 05/11/2015 11:52 AM LBENNETT -----

COMMENTS AND NOTES