

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:** X

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Residential  
Name: Jesse Kenneth Dixon

Address: 1284 Cobb Rd  
Benson, NC 27504

Date: 6-30-15

Building Official: \_\_\_\_\_

D. Styl

**Permit Numbers**

Building: \_\_\_\_\_

Electrical: \_\_\_\_\_

Insulation: \_\_\_\_\_

Plumbing: \_\_\_\_\_

Mechanical: \_\_\_\_\_

MFG Home: 15-50035922

-----

ADDRESS . . : 1284 COBB RD  
 CONTRACTOR : A PLUS CONSTRUCTION  
 OWNER . . . : DIXON JESSE KENNETH  
 PARCEL . . . : 07-1611- - -0039- - -

SUBDIV:  
 PHONE : (910) 690-9222  
 PHONE : (919) 235-7401

APPL NUMBER: 15-50035922 CP MANUFACTURED HOME RA 30 CRITERIA

DIRECTIONS : T/S: 04/16/2015 02:21 PM LBENNETT --  
 HWY 27 TO COATS - CROSS OVER HWY 55- GO  
 APPROX 1/4 MILE & TAKE LT. ON ORANGE  
 ST. (ABATTIOR RD.) - 2 MILES TAKE RT.  
 ON LIVE OAK - 3/4 MILE TAKE RT. ON  
 BULLET RD.- GO TO STOP SIGN & TAKE LT.  
 ON JOHNSON RD. - GO 1/4 MILE & TAKE RT.  
 ON COBB RD. - PROPERTY AT OTHER END ON  
 RIGHT BEFORE STOP SIGN

-----

**STRUCTURE: 000 000 56X23.4 3 BDR DW**

FLOOD ZONE . . . . : FLOOD ZONE X  
 # BEDROOMS . . . . : 3000000.00  
 PROPOSED USE . . . . : SFD  
 WATER SUPPLY . . . . : COUNTY

MOBILE HOME YEAR . . . . : 2015.00  
 SEPTIC - EXISTING? . . . . : NEW

-----

**PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE**

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
H824 01	6/09/15	JM	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002671980
	6/09/15	AP	T/S: 06/10/2015 11:54 AM SSTEWARD ----- T/S: 06/10/2015 11:55 AM SSTEWARD -----
T501 01	6/09/15	DT	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002670198
	6/09/15	AP	T/S: 06/08/2015 01:40 PM LBENNETT ----- T/S: 06/09/2015 11:53 AM DETAYLOR -----
P307 01	6/24/15	KS	R*PLUMB WATER CONNECTION TIME: 17:00 VRU #: 002678324
	6/24/15	AP	T/S: 06/23/2015 08:46 AM LBENNETT ----- T/S: 06/24/2015 03:11 PM KSLATTUM -----
Z818 01	6/26/15	RB	PZ*ZONING INSPECTION VRU #: 002679435
	6/26/15	AP	T/S: 06/26/2015 11:22 AM RBAKER -----
A814 01	6/26/15	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002680627
	6/26/15	AP	1284 COBB RD BENSON 27504 T/S: 06/26/2015 04:42 PM SBENNETT -----
T507 01	6/30/15	TI	R*MANUFACTURED HOME FINAL VRU #: 002680637
	6/30/15	AP DT	

----- COMMENTS AND NOTES -----