

**COUNTY OF HARNETT**  
**Building Inspections Department**  
**Planning Services**

**Certificate of Compliance:** \_\_\_\_\_ **Occupancy:**

Certificate issued pursuant to the requirements of North Carolina General Statute 153A-363 and Harnett County Zoning Ordinances. This certifies at the time of issuance, this structure was in compliance with the various ordinances of the County of Harnett and the North Carolina State Building Codes. For the following:

Use Classification: Manufactured

Name: Henry Sumner C + Charles A JR

Address: 587 Joe Collins Rd

Date: 6/2/16

Building Official: \_\_\_\_\_

**Permit Numbers**

Building: \_\_\_\_\_

Electrical: \_\_\_\_\_

Insulation: \_\_\_\_\_

Plumbing: \_\_\_\_\_

Mechanical: \_\_\_\_\_


MFG Home: 50038296

ADDRESS : 587 JOE COLLINS RD SUBDIV:  
 CONTRACTOR : RAVEN ROCK MOBILE HOME MOVER PHONE : (919) 775-3600  
 OWNER : GENTRY SOMMER C & CHARLES A JR PHONE :  
 PARCEL : 13-0630- - -0081- - -  
 APPL NUMBER: 16-50038286 CP MANUFACTURED HOME RA 30 CRITERIA  
 DIRECTIONS : T/S: 03/21/2016 01:58 PM LBENNETT --  
 GO WEST ON 421 TOWARDS SANFORD - THEN  
 RIGHT ON JOE COLLINS RD- BEFORE THE  
 STOP SIGN THERE IS A CHURCH @ A CHAIN  
 LINK FENCE AROUND IT ON THE LEFT  
 PROPERTY IS BESIDE CHURCH PROPERTY

STRUCTURE: 000 000 25X55 DWMH 3BDR 2DECKS  
 FLOOD ZONE : FLOOD ZONE X  
 # BEDROOMS : 3.00 MOBILE HOME YEAR : 2012.00  
 PROPOSED USE : SFD SEPTIC - EXISTING? : NEW  
 WATER SUPPLY : COUNTY

PERMIT: CPDW 00 CP MOBILE HOME DOUBLEWIDE

TYP/SQ	REQUESTED COMPLETED	INSP RESULT	DESCRIPTION RESULTS/COMMENTS
H824 01	4/18/16	OT	ENVIR. OPERATIONS PERMIT TIME: 17:00 VRU #: 002805661
	4/18/16	AP	T/S: 04/20/2016 11:18 AM SSTEWARD ----- T/S: 04/20/2016 11:18 AM SSTEWARD -----
T501 01	4/18/16	TSG	R*MOBILE HOME FOUND./ M. WALL TIME: 17:00 VRU #: 002803823
	4/18/16	AP	T/S: 04/15/2016 12:27 PM JFORBES ----- --
A814 01	4/20/16	SB	ADDRESS CONFIRMATION TIME: 17:00 VRU #: 002805364
	4/20/16	AP	587 JOE COLLINS RD LILLINGTON 27546 T/S: 04/20/2016 09:50 AM SBENNETT -----
Z818 01	5/31/16	AD	PZ*ZONING INSPECTION TIME: 17:00 VRU #: 002823474
	5/31/16	AP	T/S: 05/27/2016 04:06 PM JBROCK ----- HOME IS NOT PARALLEL TO ROAD FRONTAGE AS REQUIRED IN RA30 ZONING ALTHOUGH HOME IS SITUATED AS PER APPROVED SITE PLAN BY CP. HOME'S MOVING APPARATUS HAS BEEN REMOVED AND HOME HAS BEEN BLOCKED WITH MASONRY. APPROVING ZONING INSPECTION PER JAY SIKES UNDER THESE CIRCUMSTANCES. T/S: 05/31/2016 10:44 AM ADRIGGER -----
T507 01	6/01/16	TSG	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002823946
	6/01/16	DA	T/S: 05/31/2016 01:33 PM JBROCK ----- 1-6 IL LSTIC REQUIRED UNDER HOME 2-LABEL ALL BREAKERS IN OUTSIDE PANEL. 3-FRONT DOOR FIRST STEP OVER 8 1/4
T507 02	6/02/16	TSG	R*MANUFACTURED HOME FINAL TIME: 17:00 VRU #: 002824357
			T/S: 06/01/2016 09:58 AM JBROCK -----



----- COMMENTS AND NOTES -----