

RJB, P.E., P.A.

C-0269

ROBERT J. BRACKEN
ENGINEER + SURVEYOR

3768 Carbonton Road • Sanford, North Carolina 27330
(919) 774-6074 • bjbracken@windstream.net

September 13, 2018

Harnett County Building Inspections
P O Box 65
Lillington, NC 27546


REF: Double wide M/H Set-up
54 Turner Ln
Broadway, NC 27505
Contractor: Carolina Concrete,

Dear Sir/Madam:

I made an on site visit to the above referenced doublewide M/H set-up on September 6 2018. The purpose of the visit was to inspect the foundation set-up. The contractor, used the approved Minute Man MODEL LLBS Longitudinal and Lateral Bracing System. The flex tubes were anchored to steel pans under the piers as per Specifications From Minute Man Anchors, Inc..The amount of the Minute Man Bracing Systems and placement complies with the NC Regulations for Manufactured Homes, 2004,ed. Because the home was over height, I required that 3) additional anchor straps be placed at the high end. I returned to the site and the additional straps were in place. After a thorough investigation of the set-up: the placement, size, and amount of piers required for a double wide mobile home, also complies with the requirements set forth in the NC Regulations For Manufactured Homes, 2004,ed. been completed.


Please feel free to call me at 919-774-6074.

Sincerely,



Robert J. Bracken, PE

RJB:jeb



ORIGINAL INVOICE

ROBERT J. BRACKEN, P.E.

3768 CARBONTON RD.
SANFORD, N.C. 27330
TELEPHONE (919) 774-6074
BJBRACKEN@WINDSTREAM.NET

CAROLINA CONCRETE LANDSCAPE,
11948 US-421
BROADWAY, NC
27505

SERVICES RENDERED THRU _____
PROJECT NO. 15818
INVOICE DATE 9-13-18

ALL ACCOUNTS DUE IN 30 DAYS.

PLEASE DETACH AND MAIL TOP PORTION WITH YOUR REMITTANCE.

ENGINEERING LETTER FOR
DOUBLE WIDE M/H OVERHEIGHT

Frank

Ref: 54 TURNER LN
BROADWAY NC

AMOUNT DUE \$350⁰⁰

ROBERT J. BRACKEN, P.E., SANFORD, NORTH CAROLINA 27330

An 18% annual service charge will be added to all accounts not paid within 30 days of invoice date.