

December 6, 2021

Chase Suitt
Signature Home Builder

Re: Lot 11
Wildwood Subdivision
Harnett County, North Carolina


Mr. Suitt,


OTG Consulting, PLLC (OTG) was requested to visit the subject site above to observe the foundation prior to placement of concrete. OTG was onsite on December 6, 2021. We understand that the building official was not available to perform the inspection in time to allow for concrete placement on December 7, 2021.

Using the onsite plans (Dorchester redlined), the continuous footings met the minimum width of 18 inches and 8 inches thick with the pier footings meeting the required 24 inches wide and 10 inches thick. The dimensions were also verified and complied with the project plans. The footings were clear of debris and water. The footings meet the 2018 NC Residential Building Code and are ready to receive concrete.

We appreciate the opportunity to help you with this. Should you have any questions or need additional information, please contact me at your earliest convenience. We can be reached at 336-414-1179 or at otgconsulting37@gmail.com.

Sincerely,
OTG Consulting, PLLC


Scott G. Dowell, PE
President
NC PE License No. 037387



06 Dec 2021