

ECS Southeast, LLP

6151 Raeford Road, Suite A Fayetteville, NC 28304 9104013288 9103230539

LETTER OF TRANSMITTAL

October 28, 2020

Boddie Noell Enterprises, Inc 1021 Noell Lane PO Box 1908 Rocky Mount, NC 27802

ATTN: Tracy Miller

RE: Hardee's Cameron

ECS Job # 33:5294

Permits:

Location: 2471 NC Hwy 87 South

Cameron, NC 28326

X Field Reports

For your use

X As requested

CC: Boddie Noell Enterprises, Inc - Reggie Barnacascel

Grade-Rite - Marvin Edmundson Harnett County - Donna Johnson

/Elouset

R & L Builders & Sons, LLC - Jose Garcia

R & L Builders & Sons, LLC - Ricky Barnhill R & L Builders & Sons, LLC - Stacey Langley

Rym H. Parist

ENCL: Field

Field Report # 10

10/20/2020

Jack Edgar Cowsert, P.E. Senior Project Engineer

Ryan H. Parrish

Construction Materials Project Manager

Disclaimer

^{1.} This report (and any attachments) shall not be reproduced except in full without prior written approval of ECS.

^{2.} The information in this report relates only to the activities performed on the report date.

^{3.} Where appropriate, this report includes statements as to compliance with applicable project drawings, and specifications for the activities, performed on this report date.

^{4.} Incomplete or non-conforming work will be reported for future resolution.

^{5.} The results of samples and/or specimens obtained or prepared for subsequent laboratory testing will be presented in separate reports/documents.

NC Registered Engineering Firm # F-1078



ECS Southeast, LLP 6151 Raeford Road, Suite A Fayetteville, NC 28304 (910) 401-3288 [Phone] (910) 323-0539 [Fax]

Project Hardee's Cameron

Location Cameron, NC

Client **Boddie Noell Enterprises, Inc**

Contractor **Boddie Noell Enterprises, Inc**

FIELD REPORT

Project No. 33:5294 Report No.

Day & Date Tuesday 10/20/2020

Weather 82 °/ Sunny

On-Site Time 1.25 Lab Time 0.25 Travel Time* 1.00 Total 2.50 0.00

Re Obs Time

Remarks

Trip Charges* Tolls/Parking* Mileage* 50 Time of Arrival Departure Chargeable Items 2:45P 4:00P

Summary of Services Performed (field test data, locations, elevations & depths are estimates) & Individuals Contacted.

ECS arrived on site, as requested, to observe proof rolling of the parking and drive areas prior to the full depth of stone placement. Approximately 2 inches of ABC stone was spread across the soil subgrade to prevent from damaging the sandy subgrade materials with construction traffic.

Please see the attached sketch.

Utilizing a loaded tandem axle dump truck, with a vehicle weight in excess of 30,000 pounds, the identified area was proof rolled and no pumping or rutting was observed.

It is the opinion of ECS, that the building pad area is in a sufficient condition to receive proposed depth of Aggregate Base Course.

ECS will return upon request.

1800 By Donny Johnson

^{*} Travel time and mileage will be billed in accordance with the contract.



