

Professional Engineers Specializing in Civil Engineering & Land Development 312 W. Millbrook Road, Suite 237 Raleigh, NC 27609 Phone: 919-602-1894 Fax: 919-676-0301

January 25, 2023

Re: Serenity Subdivision Walls 7-14

40 Serenity Walk Parkway

Fuquay Varina, NC

Permit #BCOM2104-0003

Segmental Retaining Wall Certification

To Whom It May Concern:

Pursuant to the approved bearing capacity for the footings and compaction testing in the reinforced zones for the above referenced locations, per the onsite geotechnical engineer, NV5 Engineering and that the walls were constructed per Segmental Retaining Wall Specifications and Requirements and per the profile designs prepared by Venture Engineering, PA, the wall installations, thru inspections, have met all the criteria and will function as designed.

The wall design in which eight (8) Ridge Rock Segmental block retaining walls, with a near vertical batter (1/8" setback per 8" height) were installed. One foot of #57 washed stone was installed behind the retaining walls to prevent hydrostatic pressure build-up behind the walls. A combination of Import structural and onsite fill was used for backfilling the retaining walls in the reinforced zone.

Thanks, and let me know if you have any guestions.

VENTURE ENGINEERING, P.A.

Mark J. Magrath, PE

Principal